

MTP Customer Report

1 February 2020



Table of Contents

CQCN Monthly TSE Delivery Table	4
Asset Activity Summary.....	5
Network Pathing Availability	28

MTP Customer Report

Introduction

The following report has been provided in accordance with clause 3.1(f) of Schedule G of Aurizon Network's Access Undertaking (**UT5 Access Undertaking**). This reporting pack consists of:

1. Monthly Train Service Entitlement (**TSE**) Delivery Tables
2. Asset Activity Summaries
3. Network Pathing Availability

While all reasonable endeavours have been exercised to ensure all information used and contained in this pack was true and correct at the time of publication, no representation or warranty, express or implied, is made as to the fairness, accuracy, completeness or correctness of the information, opinions or conclusions contained in this document. To the maximum extent permitted by law, Aurizon Network and its directors, employees, affiliates or agents do not accept and expressly exclude any liability, including, without limitation, any liability arising out of negligence, for any loss arising from the use of this document or any information contained in it.

Aurizon Network has made the following material assumptions in its preparation of this report:

- All access holders request full delivery of their contracted TSEs (excluding TSEs that relate to mines that the access holder, or end customers, is not currently operating).
- TSEs are delivered on an even railing's basis
- All information provided by third parties is accurate and correct
- There are no unplanned or force majeure events

Capitalised terms in this report have the meaning given to those terms in the UT5 Access Undertaking, unless the context otherwise requires.

CQCN Monthly TSE Delivery Table

The CQCN Monthly Train Service Entitlement (**TSE**) Delivery Tables are an output of the Network Capability Assessment tool. The tool is operated to perform an assessment of the integrated Central Queensland Coal Network considering Existing Capacity and all known Supply Chain inputs, Operating Plans, any interfacing assets and any other factors that may materially impact on the Existing Capacity necessary for Aurizon Network to meet its obligations in relation to TSEs.

These include:

- TSEs in customer Access Agreements delivered on an even rail basis;
- All approved Planned Possessions
- Producer Load Point Outages as Advised
- Producer Impacts to Network Corridor (ie: Mine Blasts, Dragline relocations) as Advised
- Port Unloader Asset Activity (ie: Dump station outages)
- System Operating Parameters (**SOPs**) and/or agreed Supply Chain conditions (such as Trials/Initiatives, Train Operations, Load and Unload considerations);
- Track Machine, Timetabled Traffic and Cyclic Traffic schedules;
- The construction of any Expansions that may impact on the Existing Capacity;
- Consist capability, either as advised by above rail Operators or adjusted by Aurizon Network for efficient contract delivery
- Any known Supply Chain constraints

Achievement of monthly TSE Delivery can be subject to the capability and/or availability (as outlined in the Asset Activity Summary) of one or more of the following: -

- Producer Load Point
- Port/Terminal Unload Point
- Above rail assets
- Rail infrastructure

Any Major Periodic Maintenance carried out during the period will reduce available capacity for that relevant period.

Cycle Time represents the time taken from a train departing a depot to when it returns to the depot on completion of its cycle, effectively when the train can be allocated the next service. This is represented in hours. For all the services that operated in generation of the MTP, an average is calculated for all the services that operated in a coal system.

Velocity is determined by dividing the distance (km) travelled per service by its cycle time (hrs). Once the velocity is determined for all services operated when generating the MTP, an average of the velocity is calculated for the services that operated in each coal system.

TSE Delivery – By System

System	TSE's	% Achieved	Key Constraints
Goonyella (GY)	2260	100%	<ul style="list-style-type: none"> • Nil
Blackwater (BW)	1759	100%	<ul style="list-style-type: none"> • BCM • 46hr NCL single line closure. • 12hr CWL closure
Moura (MR)	372	100%	<ul style="list-style-type: none"> • Nil
Newlands (NW)	902	100%	<ul style="list-style-type: none"> • Nil

System	Cycles achieved	Total Consists	Cycle Time(hrs)	Velocity (km/h)
Goonyella (GY)	1093	30	17.9	24.2
Blackwater (BW)	819	30	24.1	29.2
Moura (MR)	186	5	15.9	20.6
Newlands (NW)	451	13	18.1	26.0

Asset Activity Summary

The Asset Activity Summary represents all the approved planned activity (including load and unload activity) as scheduled in the Network Scheduling Tool and is consistent with the input data used for Capability Assessment and the Master Train Plan Summary outputs, this table does not include work trains.

Goonyella System Activity Summary

Goonyella 27/01/2020 to 02/02/2020				
From	To	Asset	Activity	Operational Status
27/01/2020 7:30	27/01/2020 10:30	Balook 8A/8B Down Road (74.479) to Waitara 9B/9C Down Road (98.248) Balook ER1A Down Road (74.802) to Balook Dead End Siding (75.053)	Turnout Mtce	
27/01/2020 11:30	27/01/2020 15:30	Waitara 1A/2A Down Road (99.396) to Waitara 10B/10C Down Road (100.312)	Turnout Mtce	Nil access to Waitara siding
28/01/2020 6:30	28/01/2020 8:30	Jilalan 10A/B (22.742) to Jilalan Bypass 84A/84B Down Road (23.506) Jilalan Bypass 10A/10B Down Road (20.201) to Yukan 8A/B Down Road (27.686)	Rail Renewal	
28/01/2020 9:00	28/01/2020 11:00	Hatfield 8A/8B Down Road (47.443) to Bolingbroke 8A/8D Down Road (60.407) Hatfield ER1A Down Road (49.336) to Hatfield Ballast Quarry (49.749)	Rail Renewal	
28/01/2020 9:00	28/01/2020 11:00	Bolingbroke 8A/8D Down Road (60.408) to Bolingbroke 8C/8D Up Road (60.506) Hatfield Down Road (49.630) to Bolingbroke 12C/12D Down Road (60.627)	Rail Renewal	
28/01/2020 10:00	28/01/2020 12:00	Dal Bay Xover Pts 49A/49B Up Road (8.329) to Pragueland 8C/8D Up Road (14.464)	Rail Renewal	
28/01/2020 12:30	28/01/2020 14:30	Bolingbroke 12C/12D Down Road (60.627) to Balook 8A/8B Down Road (74.478)	Rail Renewal	
28/01/2020 15:30	28/01/2020 17:30	Waitara 7A/7B Up Road (98.046) to Waitara 7C Middle Road (98.155) Wandoo 12A/12B Up Road (86.057) to Waitara 11A/11B Up Road (100.593)	Rail Renewal	
29/01/2020 3:00	29/01/2020 6:00	Dalrymple Bay Pit 1 (0.000) to Dalrymple Bay 45A/45B (3.916) Dalrymple Bay Pit 1 (0.001) to Dalrymple Bay 7A/7B (2.975)	Mne/Prt Mtce	Nil train unloading
29/01/2020 3:00	30/01/2020 18:00	Dalrymple Bay Unloader 1	Mne/Prt Mtce	
29/01/2020 5:30	30/01/2020 9:00	Yukan 8A/B Down Road (27.687) to Bolingbroke 8A/8D Down Road (60.407) Yukan 8C/D Up Road (27.787) to Bolingbroke 8C/8D Up Road (60.506) Yukan_Transfer Rd End 28.395 (28.395) to Hatfield Ballast Quarry (49.749)	Other	HAT1-NO STOW HAT2-NO STOW
29/01/2020 5:45	30/01/2020 9:00	Balook ER1A Down Road (74.802) to Balook Dead End Siding (75.053) Bolingbroke 12A/12B Up Road (60.528) to Wandoo 8C/8D Up Road (86.036) Bolingbroke 12C/12D Down Road (60.627) to Wandoo 8A/8B Down Road (85.943)	Other	

Goonyella 27/01/2020 to 02/02/2020 cont..				
From	To	Asset	Activity	Operational Status
29/01/2020 6:00	30/01/2020 9:00	Bolingbroke Down Road Sig 25 (60.723) to Coppabella 7C/7D Down Road (142.683) Dal Bay Xover Pts Sig 51 Up Road (8.541) to Coppabella 7A/7B Up Road (142.583) German Creek Junction 11A/11B (129.692) to German Creek Junction Sig 14 (131.642) Jilalan Bypass 45A/45B Down Road (17.308) to Jilalan Bypass 84A/84B Down Road (23.506) Middlemount Junction 7A/7B (125.531) to Oaky Creek 7A/7B (148.823) Mt McLaren ER1A (59.866) to Mt McLaren ER1B (60.570) Norwich Park 7A/7B (108.191) to Norwich Park Loop (109.347) Riverside 11A/11B (200.629) to North Goonyella Balloon 9 Pts (213.751)	Other	Full System Closure
29/01/2020 6:00	30/01/2020 9:00	Dal Bay Xover Pts 49A/49B Up Road (8.329) to Jilalan Bypass 7A/7B Up Road (17.347) Dal Bay Xover Pts 9A/9B Down Road (8.329) to Jilalan Bypass 45A/45B Down Road (17.307) Dalrymple Bay Pit 3 (0.000) to Dal Bay Xover Pts 9A/9B Down Road (8.329) Dalrymple Bay Pit 3 (0.001) to Dal Bay Xover Pts 9A/9B Down Road (8.329) Hay Point Pit 1 (0.000) to Dal Bay Xover Pts 49A/49B Up Road (8.329) Hay Point Pit 1 (0.002) to Dal Bay Xover Pts 49A/49B Up Road (8.329)	Other	HAY2-NO STOW HPE1-NO STOW HAYC-NO STOW DAL1-NO STOW DAL2-NO STOW DXP1-NO STOW PAS1-NO STOW
29/01/2020 6:00	29/01/2020 17:00	Jilalan 8A/8B (19.171) to Jilalan_105B (22.080)	Other	
29/01/2020 6:00	30/01/2020 9:00	Balook ER1A Down Road (74.802) to Mindi 12C/12D Down Road (120.560) Balook Up Road Sig 23 (74.789) to Mindi ER1A Up Road (120.002) Waitara 1A/2A Down Road (99.396) to Waitara 10B/10C Down Road (100.312)	Other	
29/01/2020 6:00	29/01/2020 18:00	Millennium Junction 7A/7B (16.532) to Red Mountain 7A/7B (21.773)	Other	
29/01/2020 6:00	30/01/2020 9:00	Dalrymple Bay Unloader 2	Mne/Prt Mtce	Nil Unloading - Site outage
29/01/2020 6:00	30/01/2020 9:00	Dalrymple Bay Unloader 3	Mne/Prt Mtce	Nil Unloading - Site outage
29/01/2020 6:00	30/01/2020 9:00	Dalrymple Bay Coal Terminal	Mne/Prt Mtce	Nil Unloading - Site outage
29/01/2020 6:15	30/01/2020 9:00	Jilalan Bypass 45A/45B Down Road (17.308) to Jilalan Bypass 84A/84B Down Road (23.506) Jilalan Bypass 47A/47B Down Road (17.493) to Jilalan Bypass 82A/82B Up Road (22.634) Praguelands Down Road (14.699) to Yukan 8A/B Down Road (27.686) Praguelands Up Road (14.699) to Yukan 8C/D Up Road (27.787)	Other	
29/01/2020 6:15	29/01/2020 18:00	Bidgerley Junction 7A/7B (6.326) to Bidgerley Balloon 101A (10.977)	Other	Nil access to BYB.

Goonyella 27/01/2020 to 02/02/2020 cont..				
From	To	Asset	Activity	Operational Status
29/01/2020 7:00	30/01/2020 3:00	Coppabella 94C/94D Up Road (1.046) to Coppabella 12A/12B Up Road (3.897) Coppabella 9A/9B Down Road (142.752) to Coppabella Bad Order Siding (144.202) Coppabella Angle Western Leg (0.031) to Coppabella 94A/94B Down Road (3.796) Coppabella Mainline Down Road (144.058) to Coppabella 45C/45D Down Road (147.879) Coppabella Mainline Up Road (144.145) to Coppabella 46A/46B Up Road (147.624) Coppabella No.4 Road (144.040) to Coppabella 10A/10B Down Road (145.369) Macarthur Junction Sig 23 Up Road (137.401) to Coppabella Mainline Up Road (144.145) Macarthur Junction Sig 25 Down Road (137.401) to Coppabella Mainline Down Road (144.058)	Other	COB2-NO STOW COB3-NO STOW COB4-NO STOW COB5-NO STOW
29/01/2020 7:00	29/01/2020 17:00	Winchester 12A/12B (33.456) to Peak Downs 7A/7B (43.599)	Other	
29/01/2020 7:00	29/01/2020 17:00	Blair Athol Mine 7A/7B (104.384) to Blair Athol Mine ER1C (110.487)	Other	Nil access to BAM.
29/01/2020 8:30	30/01/2020 8:00	Saraji Balloon 8 Pts (64.936) to Saraji Balloon ER4D (70.352)	Other	Nil access to SJB.
30/01/2020 4:00	30/01/2020 19:00	Blair Athol Mine	Mne/Prt Mtce	
30/01/2020 4:00	30/01/2020 19:00	Blair Athol Mine TLO	Mne/Prt Mtce	
30/01/2020 7:00	30/01/2020 12:00	Blackridge 12A/12B (86.980) to Blair Athol Junction 8 Pts (103.596)	Ballast Mtce	Reduced access BAM and Terracom
30/01/2020 9:00	30/01/2020 18:00	Dalrymple Bay Pit 1 (0.000) to Dalrymple Bay 45A/45B (3.916) Dalrymple Bay Pit 1 (0.001) to Dalrymple Bay 7A/7B (2.975)	Mne/Prt Mtce	Nil train unloading
31/01/2020 6:00	31/01/2020 17:00	Hatfield 8A/8B Down Road (47.443) to Hatfield 12C/12D Down Road (49.925) Hatfield ER1A Down Road (49.336) to Hatfield Ballast Quarry (49.749)	Rail Renewal	
31/01/2020 6:00	31/01/2020 10:00	Ingsdon 12A/12B (13.237) to Millennium Junction 7A/7B (16.531) Ingsdon 12A/12B (13.237) to Millennium Junction 7A/7B (16.531)	Ballast Mtce	Reduced access to Gregory Branch, incl. OCB, GCB, MMB, NPB, LVB, SJB, PSB, MLB.
31/01/2020 6:00	31/01/2020 17:00	Black Mountain 12A/12B Up Road (40.918) to Black Mountain 12C/12D Down Road (41.016) Black Mountain 8A/8B Down Road (40.798) to Hatfield 12C/12D Down Road (49.925)	Rail Renewal	
1/02/2020 5:30	1/02/2020 12:30	Hatfield 8A/8B Down Road (47.443) to Hatfield 12C/12D Down Road (49.925) Hatfield ER1A Down Road (49.336) to Hatfield Ballast Quarry (49.749)	Rail Renewal	
1/02/2020 5:30	1/02/2020 12:30	Black Mountain 12A/12B Up Road (40.918) to Black Mountain 12C/12D Down Road (41.016) Black Mountain 8A/8B Down Road (40.798) to Hatfield 12C/12D Down Road (49.925)	Rail Renewal	
1/02/2020 7:00	1/02/2020 16:00	Lilyvale 8B/8A Pts (64.989) to Oaky Creek 8A/8B (77.208)	Rail Repairs	Nil access to GGY. Nil access for southern railings.
1/02/2020 7:00	1/02/2020 16:00	Lilyvale 8B/8A Pts (64.989) to Oaky Creek 8A/8B (77.208)	Rail Repairs	
1/02/2020 7:30	1/02/2020 11:30	Millennium Junction 7A/7B (16.532) to Red Mountain Mainline (22.917) Red Mountain 7A/7B (21.774) to Red Mountain Loop (22.877)	Other	Reduced access to OCB, GCB, MMB, LVB (ABT), SJB, PDB.
2/02/2020 7:30	2/02/2020 15:30	Peak Downs 7A/7B (43.600) to Peak Downs 12A/12B (45.883)	Turnout Mtce	No crossings at Peak Downs

Goonyella 03/02/2020 to 09/02/2020				
From	To	Asset	Activity	Operational Status
3/02/2020 6:00	3/02/2020 11:00	Isaac Plains Junction_Sig 23 (0.000) to Isaac Plains Mine 9A/9B (2.214) Isacc Plains Junction 171.883 (171.896) to Wotonga 8C/8D Up Road (173.638) Mallawa 101A Up Road (168.713) to Mallawa 102B Up Road (169.058) Mallawa 7A/7B Up Road (167.745) to Isacc Plains Junction 171.883 (171.895)	Rail Repairs	Reduced access to IPB
3/02/2020 6:30	3/02/2020 10:30	Macarthur Junction_8 Pts Down Rd (137.216) to Coppabella 7C/7D Down Road (142.683)	Rail Repairs	
4/02/2020 6:30	4/02/2020 10:30	Mt McLaren 12A/12B (61.248) to Blackridge 7A/7B (84.584)	Ballast Mtce	Reduced access BAM and Terracom
4/02/2020 10:50	4/02/2020 13:50	Balook 7A/7B Up Road (74.599) to Wandoo 8C/8D Up Road (86.036) Balook 8A/8B Down Road (74.479) to Wandoo 12C/12D Down Road (86.156) Balook ER1A Down Road (74.802) to Balook Dead End Siding (75.053)	Turnout Mtce	
5/02/2020 6:30	5/02/2020 10:30	Isacc Plains Junction 171.883 (171.896) to Wotonga 8C/8D Up Road (173.638) Mallawa 7A/7B Up Road (167.745) to Isacc Plains Junction 171.883 (171.895)	Rail Repairs	Reduced access to IPB
5/02/2020 8:30	5/02/2020 12:30	Moranbah North Junction Sig 23 (0.241) to Moranbah North Mine 102B (7.301)	Mne/Prt Mtce	Nil Acces MNM
6/02/2020 3:00	6/02/2020 18:00	Oaky Creek Balloon 10 Pts (149.635) to Oaky Creek Balloon Sig 24 (154.962)	Mne/Prt Mtce	Nil train loading
6/02/2020 3:00	6/02/2020 18:00	Oaky Creek Mine	Mne/Prt Mtce	
6/02/2020 3:00	6/02/2020 18:00	Oaky Creek Balloon TLO	Mne/Prt Mtce	
6/02/2020 6:30	6/02/2020 10:30	Mallawa 8A/8B (168.103) to Wotonga 7C/7D Down Road (174.023)	Rail Repairs	Reduced access BMB
6/02/2020 8:30	6/02/2020 11:30	Waitara 1A/2A Down Road (99.396) to Nebo Facility 1 Pts (103.130) Waitara 7A/7B Up Road (98.046) to Waitara 11A/11B Up Road (100.593) Wandoo 8A/8B Down Road (85.944) to Waitara_45B/C Down Road (106.431)	Turnout Mtce	Reduced access to NBF
6/02/2020 13:30	6/02/2020 14:30	Balook 7A/7B Up Road (74.599) to Waitara 11A/11B Up Road (100.593) Wandoo 8A/8B Down Road (85.944) to Waitara 7C Middle Road (98.155)	Resurf - Minor	
7/02/2020 6:30	7/02/2020 11:30	Braeside 8A/8B Down Road (107.692) to Mindi 12C/12D Down Road (120.560)	Rail Repairs	
8/02/2020 7:00	8/02/2020 11:00	Jilalan_36A (19.335) to Jilalan 12C/12D (21.909)	Turnout Mtce	
9/02/2020 6:00	9/02/2020 10:00	Jilalan Bypass 45A/45B Down Road (17.308) to Jilalan 7C/7D (19.033)	Rail Repairs	
Goonyella 10/02/2020 to 16/02/2020				
From	To	Asset	Activity	Operational Status
10/02/2020 0:00	10/02/2020 23:59	Coppabella Mine	Mne/Prt Mtce	
10/02/2020 0:00	10/02/2020 23:59	Macarthur Balloon TLO	Mne/Prt Mtce	
10/02/2020 7:00	10/02/2020 11:00	Jilalan Bypass 10A/10B Down Road (20.201) to Jilalan Bypass 12C/12D Up Road (23.506) Jilalan Bypass 9A/B Up Road (19.930) to Yukan 8C/D Up Road (27.787)	Ballast Mtce	
11/02/2020 6:00	11/02/2020 10:30	Balook 7A/7B Up Road (74.599) to Wandoo 12C/12D Down Road (86.156) Balook 8A/8B Down Road (74.479) to Waitara 9B/9C Down Road (98.248) Balook ER1A Down Road (74.802) to Balook Dead End Siding (75.053)	Ballast Mtce	

Goonyella 10/02/2020 to 16/02/2020 cont..				
From	To	Asset	Activity	Operational Status
12/02/2020 6:00	12/02/2020 10:00	Hatfield 12A/12B Middle Road (49.776) to Hatfield 11A/11B Up Road (49.875) Hatfield 7A/7B Up Road (47.526) to Bolingbroke 8C/8D Up Road (60.506) Hatfield ER2B Up Road (49.333) to Hatfield Dead End Siding (49.700)	Ballast Mtce	
12/02/2020 6:00	12/02/2020 10:30	Jilalan Bypass 10A/10B Down Road (20.201) to Jilalan Bypass 11C/11D Up Road (22.635) Jilalan Bypass 9A/B Up Road (19.930) to Jilalan Bypass 12C/12D Up Road (23.506)	Rail Repairs	
12/02/2020 6:00	12/02/2020 10:00	Black Mountain 12A/12B Up Road (40.918) to Bolingbroke 8C/8D Up Road (60.506) Hatfield 7A/7B Up Road (47.525) to Hatfield 11A/11B Up Road (49.875) Hatfield ER2B Up Road (49.332) to Hatfield Dead End Siding (49.700)	Ballast Mtce	
13/02/2020 6:00	13/02/2020 10:00	Jilalan 78A (20.865) to Jilalan_103B (22.040)	Turnout Mtce	
14/02/2020 3:00	14/02/2020 7:00	Wotonga 12A/12B Down Road (176.821) to Moranbah North Juntion 7A/7B (192.191)	Rail Stress Mgmt	Restricted access to MNM, GYB, RSB (GYA) and GAPE Services beyond Wotonga.
14/02/2020 9:00	14/02/2020 11:00	Balook 7C/7D Down Road (74.698) to Wandoo 8A/8B Down Road (85.943) Balook ER1A Down Road (74.802) to Balook Dead End Siding (75.053)	Rail Renewal	
14/02/2020 13:30	14/02/2020 15:30	Balook 7C/7D Down Road (74.698) to Wandoo 8A/8B Down Road (85.943) Balook ER1A Down Road (74.802) to Balook Dead End Siding (75.053)	Rail Renewal	
15/02/2020 2:00	17/02/2020 10:00	Balook 7A/7B Up Road (74.599) to Wandoo 8C/8D Up Road (86.036) Balook 8A/8B Down Road (74.479) to Wandoo 12C/12D Down Road (86.156) Balook ER1A Down Road (74.802) to Balook Dead End Siding (75.053)	Rail Renewal	
15/02/2020 3:00	15/02/2020 7:00	Wotonga 12A/12B Down Road (176.821) to Moranbah North Juntion 7A/7B (192.191)	Rail Stress Mgmt	Restricted access to MNM, GYB, RSB (GYA) and GAPE Services beyond Wotonga.
15/02/2020 6:00	16/02/2020 17:00	Jilalan 35A (19.263) to Jilalan_105B (22.080)	OHLE Mtce	
15/02/2020 6:00	15/02/2020 6:30	Balook ER1A Down Road (74.802) to Balook Dead End Siding (75.053) Bolingbroke 12A/12B Up Road (60.528) to Waitara 7A/7B Up Road (98.045) Bolingbroke 12C/12D Down Road (60.627) to Waitara 8A/8B Down Road (97.996)	Re-Sleeper	
15/02/2020 6:00	17/02/2020 10:00	Balook 7A/7B Up Road (74.598) to Wandoo 8C/8D Up Road (86.036) Balook 8A/8B Down Road (74.478) to Wandoo 12C/12D Down Road (86.156) Balook ER1A Down Road (74.801) to Balook Dead End Siding (75.053)	Rail Renewal	
15/02/2020 6:00	16/02/2020 17:00	Jilalan 35A (19.262) to Jilalan_103B (22.040)	OHLE Mtce	
15/02/2020 6:00	15/02/2020 6:30	Balook ER1A Down Road (74.801) to Balook Dead End Siding (75.053) Bolingbroke Down Road Sig 25 (60.723) to Waitara 8A/8B Down Road (97.996) Bolingbroke Up Road Sig 23 (60.723) to Waitara 7A/7B Up Road (98.045)	Re-Sleeper	
15/02/2020 7:30	15/02/2020 9:00	Balook 7A/7B Up Road (74.599) to Wandoo 8C/8D Up Road (86.036)	Rail Renewal	
16/02/2020 3:00	16/02/2020 7:00	Wotonga 12A/12B Down Road (176.821) to Moranbah North Juntion 7A/7B (192.191)	Rail Stress Mgmt	Restricted access to MNM, GYB, RSB (GYA) and GAPE Services beyond Wotonga.
16/02/2020 14:00	16/02/2020 15:30	Balook 7A/7B Up Road (74.599) to Wandoo 8C/8D Up Road (86.036)	Rail Renewal	

Goonyella 17/02/2020 to 23/02/2020				
From	To	Asset	Activity	Operational Status
17/02/2020 3:00	17/02/2020 7:00	Wotonga 12A/12B Down Road (176.821) to Moranbah North Junction 7A/7B (192.191)	Rail Stress Mgmt	Restricted access to MNM, GYB, RSB (GYA) and GAPE Services beyond Wotonga.
17/02/2020 8:30	17/02/2020 12:30	Macarthur Junction Sig 24 (0.000) to Macarthur Balloon_Sig 26 (5.093)	Ballast Mtce	Nil access MCB
17/02/2020 9:00	17/02/2020 9:30	Balook ER1A Down Road (74.802) to Balook Dead End Siding (75.053) Bolingbroke 12A/12B Up Road (60.528) to Waitara 7A/7B Up Road (98.045) Bolingbroke 12C/12D Down Road (60.627) to Waitara 8A/8B Down Road (97.996)	Re-Sleeper	
17/02/2020 9:00	17/02/2020 9:30	Balook ER1A Down Road (74.801) to Balook Dead End Siding (75.053) Bolingbroke Down Road Sig 25 (60.723) to Waitara 8A/8B Down Road (97.996) Bolingbroke Up Road Sig 23 (60.723) to Waitara 7A/7B Up Road (98.045)	Re-Sleeper	
20/02/2020 6:30	20/02/2020 10:30	Balook 7A/7B Up Road (74.599) to Waitara 11A/11B Up Road (100.593) Wandoo 8A/8B Down Road (85.944) to Waitara 7C Middle Road (98.155)	Turnout Mtce	
21/02/2020 6:00	21/02/2020 11:00	Hatfield 12A/12B Middle Road (49.776) to Hatfield 11A/11B Up Road (49.875) Hatfield 7A/7B Up Road (47.526) to Bolingbroke 8C/8D Up Road (60.506) Hatfield ER2B Up Road (49.333) to Hatfield Dead End Siding (49.700)	Ballast Mtce	
22/02/2020 6:00	22/02/2020 10:00	Hatfield 12A/12B Middle Road (49.776) to Bolingbroke 12C/12D Down Road (60.627) Hatfield 7A/7B Up Road (47.526) to Balook 8C/8D Up Road (74.578) Hatfield ER2B Up Road (49.333) to Hatfield Dead End Siding (49.700)	Ballast Mtce	
23/02/2020 6:00	23/02/2020 10:00	Bolingbroke 12A/12B Up Road (60.528) to Wandoo 8C/8D Up Road (86.036) Bolingbroke 8A/8D Down Road (60.408) to Wandoo 12C/12D Down Road (86.156)	Ballast Mtce	
23/02/2020 7:15	23/02/2020 10:00	Jilalan_39 (19.335) to Jilalan_74 (20.730)	Rail Drop/Pickup	
23/02/2020 11:00	23/02/2020 11:25	Dalrymple Bay 46A/46B (4.028) to Dalrymple Bay 47C/47D (4.143)	Rail Drop/Pickup	
23/02/2020 12:00	23/02/2020 13:15	Black Mountain 12A/12B Up Road (40.919) to Hatfield 7A/7B Up Road (47.525)	Rail Drop/Pickup	
23/02/2020 13:30	23/02/2020 14:30	Hatfield 7A/7B Up Road (47.526) to Hatfield 11A/11B Up Road (49.875)	Rail Drop/Pickup	
23/02/2020 14:45	23/02/2020 15:45	Bolingbroke 12A/12B Up Road (60.528) to Balook 8C/8D Up Road (74.578)	Rail Drop/Pickup	
Goonyella 24/02/2020 to 01/03/2020				
From	To	Asset	Activity	Operational Status
24/02/2020 9:00	24/02/2020 9:45	Bolingbroke 12A/12B Up Road (60.528) to Balook 8C/8D Up Road (74.578)	Rail Drop/Pickup	
24/02/2020 10:00	24/02/2020 12:00	Hatfield 12C/12D Down Road (49.925) to Bolingbroke 8A/8D Down Road (60.407)	Rail Drop/Pickup	
24/02/2020 12:15	24/02/2020 12:50	Hatfield 8A/8B Down Road (47.443) to Hatfield 12A/12B Middle Road (49.775)	Rail Drop/Pickup	
24/02/2020 13:00	24/02/2020 15:00	Black Mountain 12C/12D Down Road (41.016) to Hatfield 8A/8B Down Road (47.442)	Rail Drop/Pickup	
24/02/2020 19:00	25/02/2020 7:00	Hail Creek Mine	Mne/Prt Mtce	Nil Loading HCB
24/02/2020 19:00	25/02/2020 7:00	Hail Creek Balloon TLO	Mne/Prt Mtce	Nil Loading HCB

Goonyella 24/02/2020 to 01/03/2020 cont..				
From	To	Asset	Activity	Operational Status
25/02/2020 6:00	26/02/2020 18:00	Peak Downs 12A/12B (45.883) to Lake Vermont Junction 7A/7B (85.697) Saraji Balloon 8 Pts (64.936) to Saraji TLO (68.150)	Other	Nil Access Saraji Restricted Access Goonyella system Peak Downs Restricted Access Blackwater system Lake Vermont Oaky Ck German Ck
27/02/2020 0:00	27/02/2020 12:00	Hail Creek Mine	Mne/Prt Mtce	Nil Loading HCB
27/02/2020 0:00	27/02/2020 12:00	Hail Creek Balloon TLO	Mne/Prt Mtce	Nil Loading HCB
27/02/2020 4:00	27/02/2020 19:00	Blair Athol Mine	Mne/Prt Mtce	
27/02/2020 4:00	27/02/2020 19:00	Blair Athol Mine TLO	Mne/Prt Mtce	
27/02/2020 13:00	27/02/2020 15:00	Balook 7A/7B Up Road (74.599) to Wandoo 8C/8D Up Road (86.036)	Rail Renewal	
28/02/2020 6:00	28/02/2020 16:00	Balook 7A/7B Up Road (74.599) to Wandoo 8C/8D Up Road (86.036)	Rail Renewal	
28/02/2020 6:00	28/02/2020 10:30	Ingsdon 7A/7B Up Road (10.772) to Ingsdon 7C/7D Down Road (10.867) Moorvale Junction 7A/7B Up Road (8.375) to Ingsdon 12A/12B (13.237)	Rail Repairs	
28/02/2020 6:00	28/02/2020 16:00	Balook 7A/7B Up Road (74.598) to Wandoo 8C/8D Up Road (86.036)	Rail Renewal	
29/02/2020 5:30	29/02/2020 12:30	Balook 7A/7B Up Road (74.599) to Wandoo 8C/8D Up Road (86.036)	Rail Renewal	
29/02/2020 5:30	29/02/2020 12:30	Balook 7A/7B Up Road (74.598) to Wandoo 8C/8D Up Road (86.036)	Rail Renewal	
29/02/2020 14:00	29/02/2020 16:00	Balook 7C/7D Down Road (74.698) to Wandoo 8A/8B Down Road (85.943) Balook ER1A Down Road (74.802) to Balook Dead End Siding (75.053)	Rail Renewal	
29/02/2020 14:00	29/02/2020 16:00	Balook 7A/7B Up Road (74.598) to Wandoo 8C/8D Up Road (86.036)	Rail Renewal	
1/03/2020 3:00	3/03/2020 10:00	Balook 7C/7D Down Road (74.698) to Wandoo 8A/8B Down Road (85.943) Balook ER1A Down Road (74.802) to Balook Dead End Siding (75.053)	Rail Renewal	
1/03/2020 3:00	3/03/2020 10:00	Balook 7A/7B Up Road (74.598) to Wandoo 8C/8D Up Road (86.036) Balook 8A/8B Down Road (74.478) to Wandoo 12C/12D Down Road (86.156) Balook ER1A Down Road (74.801) to Balook Dead End Siding (75.053)	Rail Renewal	
1/03/2020 7:30	1/03/2020 9:00	Balook 7A/7B Up Road (74.599) to Wandoo 8C/8D Up Road (86.036)	Rail Renewal	

Blackwater System Activity Summary

Blackwater 27/01/2020 to 02/02/2020				
From	To	Asset	Activity	Operational Status
27/01/2020 6:15	27/01/2020 10:15	Wycarbah 11B/11A Up Road (35.999) to Westwood 12B/12A Up Road (45.292)	Rail Joint Mgmt	
27/01/2020 6:30	27/01/2020 11:30	Rocklands 11A/11B Up Road (631.830) to Rocklands Sig 16 Up Road (632.609) Rocklands 8C Pts Down Road (0.000) to Gracemere 12D/12C Down Road (4.122)	Rail Repairs	Nil access to QR Passenger Platform
27/01/2020 7:00	27/01/2020 12:00	Parana 45B/45A (5.624) to Callemondah 282 A/B (10.236)	Ballast Mtce	Nil Access QAL
28/01/2020 7:00	28/01/2020 9:00	Dingo 12B/12A Up Road (140.625) to Umolo 12D/12C Up Road (148.625)	Rail Repairs	Nil access to QR Passenger Platform
28/01/2020 7:00	28/01/2020 9:30	Rocklands 11A/11B Up Road (631.830) to Rocklands Sig 16 Up Road (632.609) Rocklands 8C Pts Down Road (0.000) to Gracemere 10D/10C Down Road (9.054)	Ballast Mtce	Nil access to QR Passenger Platform
28/01/2020 9:00	28/01/2020 12:00	Duaringa 11B/11A Down Road (102.714) to Duaringa 7D/7C Down Road (105.008)	Rail Joint Mgmt	
28/01/2020 9:30	28/01/2020 11:30	Dingo Sig 25 Up Road (143.270) to Umolo 11B/11A Up Road (148.423)	Rail Repairs	
28/01/2020 10:30	28/01/2020 14:30	Gladstone Powerhouse Junction 281A/B (2.495) to Golding 282A/B (6.729)	Rail Repairs	Nil Access DS3
28/01/2020 12:00	28/01/2020 14:00	Umolo Sig 18 Up Road (148.741) to Parnabal Sig 18 Up Road (154.164)	Rail Repairs	
29/01/2020 6:00	29/01/2020 18:00	Queensland Alumina Limited Unloader 1	Mne/Prt Mtce	Nil unloading
29/01/2020 6:00	29/01/2020 18:00	Queensland Alumina Limited Refinery	Mne/Prt Mtce	Nil unloading
29/01/2020 7:00	29/01/2020 11:00	Bluff 47A (169.069) to Bluff 45B (170.973)	Rail Repairs	
29/01/2020 7:35	29/01/2020 12:35	Grantleigh 11B/11A Down Road (65.923) to Tunnel 7C/7C Down Road (75.948)	Rail Joint Mgmt	
29/01/2020 12:00	30/01/2020 12:00	Marmor 11C/11D Up Road (594.570) to Bajool 12A/12B Up Road (603.580) Raglan Down Road (584.600) to Bajool 11A/11B Down Road (603.700)	Ballast Mtce	
29/01/2020 12:30	29/01/2020 13:00	Marmor 11C/11D Up Road (594.571) to Marmor 12A/12B Up Road (594.790) Raglan 7A/7B Up Road (586.191) to Bajool 12A/12B Up Road (603.580)	BCM Major	
29/01/2020 13:46	29/01/2020 14:15	Marmor 11C/11D Up Road (594.571) to Marmor 12A/12B Up Road (594.790) Raglan 7A/7B Up Road (586.191) to Bajool 12A/12B Up Road (603.580)	BCM Major	
29/01/2020 17:20	29/01/2020 17:50	Marmor 11C/11D Up Road (594.571) to Marmor 12A/12B Up Road (594.790) Raglan 7A/7B Up Road (586.191) to Bajool 12A/12B Up Road (603.580)	BCM Major	
29/01/2020 22:50	29/01/2020 23:20	Marmor 11C/11D Up Road (594.571) to Marmor 12A/12B Up Road (594.790) Raglan 7A/7B Up Road (586.191) to Bajool 12A/12B Up Road (603.580)	BCM Major	
30/01/2020 7:00	30/01/2020 7:30	Marmor 11C/11D Up Road (594.571) to Marmor 12A/12B Up Road (594.790) Raglan 7A/7B Up Road (586.191) to Bajool 12A/12B Up Road (603.580)	BCM Major	
30/01/2020 9:00	30/01/2020 11:00	Bluff 7B/7A Up Road (171.121) to Boonal Balloon Points 11C/11D Up Road (178.223)	Rail Repairs	
30/01/2020 10:06	30/01/2020 10:36	Marmor 11C/11D Up Road (594.571) to Marmor 12A/12B Up Road (594.790) Raglan 7A/7B Up Road (586.191) to Bajool 12A/12B Up Road (603.580)	BCM Major	

Blackwater 27/01/2020 to 02/02/2020 cont..				
From	To	Asset	Activity	Operational Status
31/01/2020 7:30	31/01/2020 9:30	Walton 7B/7A Up Road (163.400) to Bluff 12C/12D Up Road (168.963)	Rail Repairs	
1/02/2020 6:00	1/02/2020 11:45	Gracemere 9B/9A Down Road (9.078) to Gracemere 80A Pts Down Road (9.549) Gracemere 9B/9A Down Road (9.078) to Kabra 12D/12C Down Road (13.560) Gracemere Saleyards Tilt Train Junction (0.000) to Gracemere Saleyards Tilt Train Siding (0.414)	Rail Repairs	Nil access to QR Passenger Platform
1/02/2020 6:45	2/02/2020 16:00	Mt Miller 11C/11D Up Road (540.461) to Yarwun 7A/7B Up Road (550.142) Mt Miller Sig 22 Northern Leg (0.000) to Comalco Balloon Junction 45 Pts (1.437)	Other	Nil Access Comalco Balloon Nil Access Fisherman's Landing
1/02/2020 7:00	1/02/2020 15:00	Callemondah 292 A (533.180) to Callemondah 289 B Up Road (536.200)	Rail Drop/Pickup	
1/02/2020 7:00	1/02/2020 16:00	Bluff 10B/10A Mainline Down Road (169.041) to Bluff 9B/9A Down Road (170.933) Bluff 12B/12A Mainline Down Road (168.854) to Boonal Balloon Points 11A/11B Down Road (178.118)	Rail Repairs	Nil access to QR Passenger Platform
1/02/2020 7:00	2/02/2020 10:00	Aldoga Up Road Sig 23 (559.550) to Mt Larcom 11C/11D Up Road (561.980)	Other	
1/02/2020 7:00	1/02/2020 16:00	Bluff 10B/10A Mainline Down Road (169.040) to Bluff 9B/9A Down Road (170.935) Bluff 10B/10A Mainline Down Road (169.040) to Boonal Balloon Points 11A/11B Down Road (178.118) Bluff 7B/7A Up Road (171.120) to Bluff 7D/7C Down Road (171.230)	Rail Repairs	Nil access to QR Passenger Platform
1/02/2020 7:00	2/02/2020 12:30	Mt Miller 10C/10D Down Road (542.201) to Mt Miller 8A/8B Down Road (542.619) Mt Miller 11C/11D Up Road (540.323) to Yarwun Sig 16 Up Road (545.666) Mt Miller Junction 0.160 (0.159) to Mt Miller 3B/2B Up Road (541.629)	Other	
1/02/2020 7:00	2/02/2020 10:00	Aldoga 7C/7D Down Road (555.886) to Mt Larcom 11A/11B Down Road (564.851) Aldoga 8C/8D Up Road (555.764) to Mt Larcom Up Road (565.661)	Other	
1/02/2020 7:00	3/02/2020 17:00	Epala 7C/7D Down Road (577.734) to Marmor 11A/11B Down Road (594.670) Epala Up Road (576.794) to Marmor 12A/12B Up Road (594.790) Raglan 2B/1B Up Road (584.794) to Raglan ER1A Up Road (585.056)	Other	
1/02/2020 7:00	2/02/2020 10:00	Bajool 11C/11D Up Road (603.600) to Bajool 7A/7B Up Road (606.441) Bajool ER2B/1B (0.285) to Bajool Cattle Yard End of Line (605.674)	Other	
1/02/2020 7:00	2/02/2020 17:00	Callemondah 282 A/B (10.236) to Callemondah North Coast Up Line (535.238) Callemondah 286 A/B (10.819) to Callemondah 287 (12.000) Callemondah 288 A/B (12.146) to Byellee Mainline (13.659) Callemondah 3C/2C (533.999) to Callemondah ER283 (534.200) Parana Sig 56 Callemondah Short Line (3.847) to Callemondah 288 C/D (535.620)	Other	Nil Access QAL
1/02/2020 7:00	3/02/2020 5:30	Callemondah 201 B (533.259) to Callemondah 259 (536.020)	Other	
1/02/2020 7:30	2/02/2020 17:00	Bajool 7C/7D Down Road (606.280) to Archer 8A/8B Down Road (617.064)	Other	

Blackwater 27/01/2020 to 02/02/2020 cont..				
From	To	Asset	Activity	Operational Status
1/02/2020 7:45	1/02/2020 18:00	Midgee Sig 14 Up Road (625.298) to Rocklands Sig 16 Up Road (632.609) Rocklands 10A/10B Up Road (631.730) to Rocklands 45 Pts (633.765) Rocklands 8C Pts Down Road (0.000) to Rocklands Sig 25 Western Mainline Down Road (0.765)	Other	Nil access to QR Passenger Platform
1/02/2020 8:15	1/02/2020 15:00	East End 9.700 (0.000) to East End Balloon (11.907)	Other	Nil Access East End
1/02/2020 10:30	2/02/2020 15:30	Midgee 11C/11D Up Road (623.109) to Rocklands 50A/50B Up Road (631.607)	Other	
1/02/2020 12:10	1/02/2020 12:40	Epala Sig 13 Down Road (578.551) to Marmor Sig 21 Down Road (594.469)	BCM Major	
1/02/2020 16:15	1/02/2020 16:45	Epala Sig 13 Down Road (578.551) to Marmor Sig 21 Down Road (594.469)	BCM Major	
1/02/2020 18:00	2/02/2020 13:00	Midgee Sig 14 Up Road (625.298) to Rocklands 50A/50B Up Road (631.400)	Other	
1/02/2020 21:00	2/02/2020 2:00	Blackwater Up Road Sig 18 (187.760) to Sagittarius 12B/12A Up Road (191.814)	Rail Repairs	
1/02/2020 21:00	2/02/2020 2:00	Blackwater 11B/11A Down Road (187.625) to Blackwater 11D/11C Up Road (187.728) Blackwater 12B/12A Up Road (187.439) to Blackwater 7D/7C Up Road (189.808) Blackwater 45 Pts (0.582) to Blackwater 10B/10A Up Road (188.726) Blackwater ER4C (0.052) to Blackwater 8B/8A Up Road (189.374)	Rail Repairs	Nil access Koorilgah Balloon
2/02/2020 5:00	2/02/2020 10:00	Gracemere 9B/9A Down Road (9.078) to Gracemere 80A Pts Down Road (9.549) Gracemere 9B/9A Down Road (9.078) to Kabra 12D/12C Down Road (13.560) Gracemere Saleyards Tilt Train Junction (0.000) to Gracemere Saleyards Tilt Train Siding (0.414)	Rail Stress Mgmt	Nil access to QR Passenger Platform
2/02/2020 6:00	3/02/2020 17:00	Callemondah 228 B (533.980) to Callemondah 259 (536.020)	Rail Renewal	
2/02/2020 6:00	3/02/2020 17:00	Callemondah 3C/2C (533.999) to Callemondah 259 (536.020)	Rail Renewal	
2/02/2020 6:45	2/02/2020 18:00	Rocklands Sig 19 NCL Mainline (631.942) to Rocklands 45 Pts (633.765)	Other	
2/02/2020 7:00	3/02/2020 17:00	Callemondah 3C/2C (533.999) to Callemondah 259 (536.020)	Other	
2/02/2020 7:30	2/02/2020 16:00	Parana 8 Pts (522.851) to South Gladstone_170B (527.760)	Other	Nil access to QR Passenger Platform
2/02/2020 7:45	2/02/2020 8:15	Epala Sig 13 Down Road (578.551) to Marmor Sig 21 Down Road (594.469)	BCM Major	
2/02/2020 9:00	2/02/2020 11:00	Kabra 107D/C Down Road (21.029) to Warren 7D/7C Down Road (27.539) Warren 101A Down Road (23.323) to Warren 102B Down Road (23.561)	Rail Renewal	
2/02/2020 11:00	2/02/2020 13:00	Callemondah 285 A/B (534.280) to Callemondah 289 B Up Road (536.200)	Rail Renewal	
2/02/2020 13:40	2/02/2020 14:10	Epala Sig 13 Down Road (578.551) to Marmor Sig 21 Down Road (594.469)	BCM Major	
2/02/2020 17:00	3/02/2020 5:00	Callemondah 219 (533.740) to Callemondah 256 (535.890)	Other	
2/02/2020 19:00	2/02/2020 19:30	Epala Sig 13 Down Road (578.551) to Marmor Sig 21 Down Road (594.469)	BCM Major	
2/02/2020 22:30	2/02/2020 23:00	Epala Sig 13 Down Road (578.551) to Marmor Sig 21 Down Road (594.469)	BCM Major	

Blackwater 03/02/2020 to 09/02/2020				
From	To	Asset	Activity	Operational Status
3/02/2020 4:00	3/02/2020 17:00	Gladstone Powerhouse Junction 209 Pts (2.602) to Golding 206A/B (6.678)	Other	(B) Callemondah CH51 - CH25 to Callemondah CH55 - CH17
3/02/2020 5:00	3/02/2020 17:00	Callemondah 285 A/B (534.413) to Callemondah 289 B Up Road (536.080)	Other	TOA(B) 3 Callemondah GE208 to Callemondah GE227
3/02/2020 5:00	3/02/2020 17:00	Callemondah 219 (533.740) to Callemondah 259 (536.020)	Other	TOA(B) 4 In-Clear Callemondah 219 Points Toe of Callemondah CH2 to Callemondah CH127 - CH145
3/02/2020 5:00	3/02/2020 17:00	Callemondah North Coast Up Line (536.080) to Callemondah 294 B Up Road (536.615)	Other	TOA(B) 5 Callemondah GE227 to Callemondah GE237
3/02/2020 5:00	3/02/2020 17:00	Gracemere Saleyards Tilt Train Junction (0.139) to Edungalba ER1A Down Road (85.162) Rocklands Sig 13 Up Road (1.093) to Duinga 11D/11C Up Road (102.827) Rocklands Sig 14 Down Road (1.093) to Duinga 11B/11A Down Road (102.713) Warren_Sig 22 (0.102) to Warren 45 Pts Up Road (25.542)	Other	Nil Access Stanwell Powerhouse Nil access to QR Passenger Platform
3/02/2020 5:00	3/02/2020 17:00	Memooloo Junction 47.865 (47.865) to Rolleston Frame 1A/2A (107.063) Rolleston Dead End Siding (106.902) to Rolleston Frame 1A/2A (107.063)	Other	Nil Access Rolleston
3/02/2020 5:00	3/02/2020 9:00	Byellee Flyover Line (1.839) to Callemondah 293 A (536.224) Callemondah 234 (0.001) to Callemondah 293B Up Road (536.318) Callemondah 285 A/B (534.279) to Mt Miller 12A/12B Up Road (540.291) Callemondah 290 A Up Road (536.224) to Callemondah 294 B Down Road (536.900) Gladstone Powerhouse Junction 235 (2.190) to Gladstone Powerhouse Pit 1 (7.605) Gladstone Powerhouse Siding Junction (0.579) to Gladstone Powerhouse 277 B (534.800)	Other	Nil Access DS1 Nil Access DS1 & DS2 Nil Access DS1, DS2 & DS3 Nil Access DS1, DS2 & DS3 Nil Access GPH Nil Access DS2 Nil Access DS3 Nil access to PN Provisioning
3/02/2020 5:05	3/02/2020 15:55	Gladstone Powerhouse Junction 209 Pts (2.602) to Golding 206A/B (6.678)	Mne/Prt Mtce	Nil unloading DS2 & G Route GLD
3/02/2020 5:05	3/02/2020 15:55	RG Tanna Unloader 2	Mne/Prt Mtce	Nil unloading DS2 & G Route GLD
3/02/2020 5:05	3/02/2020 15:55	RG Tanna Route A	Mne/Prt Mtce	Nil unloading DS2 & A Route GLD
3/02/2020 6:00	3/02/2020 17:00	Callemondah 294 B Up Road (536.725) to Mt Miller 12A/12B Up Road (540.291)	Other	TOA 3 (B) Callemondah GE238 to Mount Miller MM28
3/02/2020 6:00	3/02/2020 18:00	Queensland Alumina Limited Unloader 1	Mne/Prt Mtce	Nil unloading
3/02/2020 6:00	3/02/2020 18:00	Queensland Alumina Limited Refinery	Mne/Prt Mtce	Nil unloading
3/02/2020 7:00	3/02/2020 16:00	Memooloo Junction 47.865 (47.865) to Rolleston Frame 1A/2A (108.567) Rolleston Dead End Siding (106.902) to Rolleston Frame 1A/2A (107.063)	Rail Repairs	Nil Access Rolleston
3/02/2020 7:00	3/02/2020 16:00	Memooloo Junction 47.865 (47.865) to Rolleston Frame 1A/2A (107.063) Rolleston Dead End Siding (106.902) to Rolleston Frame 1A/2A (107.063)	Rail Repairs	Nil Access Rolleston
3/02/2020 7:30	3/02/2020 16:00	Rocklands 11A/11B Up Road (631.830) to Rocklands Sig 20 NCL Mainline (631.941) Rocklands Sig 24 Rockhampton Leg (0.070) to Rocklands 8A Pts (0.142) Rocklands_12 (0.001) to Rocklands 45 Pts (633.765)	Other	Weld Car brining in equipment from Rocky

Blackwater 03/02/2020 to 09/02/2020 cont..				
From	To	Asset	Activity	Operational Status
3/02/2020 4:00	3/02/2020 17:00	Gladstone Powerhouse Junction 209 Pts (2.602) to Golding 206A/B (6.678)	Other	(B) Callemondah CH51 - CH25 to Callemondah CH55 - CH17
3/02/2020 5:00	3/02/2020 17:00	Callemondah 285 A/B (534.413) to Callemondah 289 B Up Road (536.080)	Other	TOA(B) 3 Callemondah GE208 to Callemondah GE227
3/02/2020 5:00	3/02/2020 17:00	Callemondah 219 (533.740) to Callemondah 259 (536.020)	Other	TOA(B) 4 In-Clear Callemondah 219 Points Toe of Callemondah CH2 to Callemondah CH127 - CH145
3/02/2020 5:00	3/02/2020 17:00	Callemondah North Coast Up Line (536.080) to Callemondah 294 B Up Road (536.615)	Other	TOA(B) 5 Callemondah GE227 to Callemondah GE237
3/02/2020 5:00	3/02/2020 17:00	Gracemere Saleyards Tilt Train Junction (0.139) to Edungalba ER1A Down Road (85.162) Rocklands Sig 13 Up Road (1.093) to Duaringa 11D/11C Up Road (102.827) Rocklands Sig 14 Down Road (1.093) to Duaringa 11B/11A Down Road (102.713) Warren_Sig 22 (0.102) to Warren 45 Pts Up Road (25.542)	Other	Nil Access Stanwell Powerhouse Nil access to QR Passenger Platform
3/02/2020 5:00	3/02/2020 17:00	Memooloo Junction 47.865 (47.865) to Rolleston Frame 1A/2A (107.063) Rolleston Dead End Siding (106.902) to Rolleston Frame 1A/2A (107.063)	Other	Nil Access Rolleston
3/02/2020 5:00	3/02/2020 9:00	Byellee Flyover Line (1.839) to Callemondah 293 A (536.224) Callemondah 234 (0.001) to Callemondah 293B Up Road (536.318) Callemondah 285 A/B (534.279) to Mt Miller 12A/12B Up Road (540.291) Callemondah 290 A Up Road (536.224) to Callemondah 294 B Down Road (536.900) Gladstone Powerhouse Junction 235 (2.190) to Gladstone Powerhouse Pit 1 (7.605) Gladstone Powerhouse Siding Junction (0.579) to Gladstone Powerhouse 277 B (534.800)	Other	Nil Access DS1 Nil Access DS1 & DS2 Nil Access DS1, DS2 & DS3 Nil Access DS1, DS2 & DS3 Nil Access GPH Nil Access DS2 Nil Access DS3 Nil access to PN Provisioning
3/02/2020 5:05	3/02/2020 15:55	Gladstone Powerhouse Junction 209 Pts (2.602) to Golding 206A/B (6.678)	Mne/Prt Mtce	Nil unloading DS2 & G Route GLD
3/02/2020 5:05	3/02/2020 15:55	RG Tanna Unloader 2	Mne/Prt Mtce	Nil unloading DS2 & G Route GLD
3/02/2020 5:05	3/02/2020 15:55	RG Tanna Route A	Mne/Prt Mtce	Nil unloading DS2 & A Route GLD
3/02/2020 6:00	3/02/2020 17:00	Callemondah 294 B Up Road (536.725) to Mt Miller 12A/12B Up Road (540.291)	Other	TOA 3 (B) Callemondah GE238 to Mount Miller MM28
3/02/2020 6:00	3/02/2020 18:00	Queensland Alumina Limited Unloader 1	Mne/Prt Mtce	Nil unloading
3/02/2020 6:00	3/02/2020 18:00	Queensland Alumina Limited Refinery	Mne/Prt Mtce	Nil unloading
3/02/2020 7:00	3/02/2020 16:00	Memooloo Junction 47.865 (47.865) to Rolleston Frame 1A/2A (108.567) Rolleston Dead End Siding (106.902) to Rolleston Frame 1A/2A (107.063)	Rail Repairs	Nil Access Rolleston
3/02/2020 7:00	3/02/2020 16:00	Memooloo Junction 47.865 (47.865) to Rolleston Frame 1A/2A (107.063) Rolleston Dead End Siding (106.902) to Rolleston Frame 1A/2A (107.063)	Rail Repairs	Nil Access Rolleston

Blackwater 03/02/2020 to 09/02/2020 cont..				
From	To	Asset	Activity	Operational Status
3/02/2020 7:30	3/02/2020 16:00	Rocklands 11A/11B Up Road (631.830) to Rocklands Sig 20 NCL Mainline (631.941) Rocklands Sig 24 Rockhampton Leg (0.070) to Rocklands 8A Pts (0.142) Rocklands_12 (0.001) to Rocklands 45 Pts (633.765)	Other	Weld Car bringing in equipment from Rocky
3/02/2020 7:30	3/02/2020 16:00	Callemondah 223 (533.890) to Callemondah 254 (535.880)	Other	CHD4 - No Stow CHD3 - No Stow
3/02/2020 8:30	3/02/2020 16:30	Auckland Point 194 (0.200) to Gladstone 194 (529.661) Byellee Angle North (0.181) to Callemondah 296 (536.960) Callemondah 234 (0.001) to Callemondah 293B Up Road (536.318) Callemondah 282 A/B (10.236) to Mt Miller 12A/12B Up Road (540.291) Callemondah 286 A/B (10.819) to Callemondah 287 (12.000) Gladstone Powerhouse Junction 235 (2.190) to Gladstone Powerhouse Pit 1 (7.605) Gladstone Powerhouse Siding Junction (0.579) to Gladstone Powerhouse 277 B (534.800) Parana Sig 56 Callemondah Short Line (3.847) to Mt Miller 12C/12D Down Road (540.191) South Gladstone_Junction 0.384 (0.383) to South Gladstone_170A (527.828)	Other	Nil Access DS1 Nil Access DS1 & DS2 Nil Access DS1, DS2 & DS3 Nil Access DS1, DS2 & DS3 Nil Access GPH Nil Access DS2 Nil Access DS3 Nil Access QAL Nil Access to QR Passenger Platform Nil access to PN Provisioning Nil access to QR Passenger Platform
3/02/2020 9:00	3/02/2020 14:00	Ambrose Down Road Sig 27 (570.010) to Epala Sig 27 Down Road from Gladstone (575.650) Ambrose Up Road Sig 23 (570.010) to Epala Sig 28 Up Road from Rockhampton (575.650)	Other	
3/02/2020 9:00	3/02/2020 15:00	Bajool ER2B/1B (0.285) to Archer ER1A Up Road (615.502) Callemondah 294 B Up Road (536.724) to Rocklands Sig 16 Up Road (632.609) Mt Miller Junction 0.160 (0.159) to Mt Miller 3B/2B Up Road (541.629) Rocklands Sig 24 Rockhampton Leg (0.070) to Rocklands Sig 16 Up Road (632.609) Rocklands_11 (0.001) to Rocklands Sig 18 Down Road (631.942) Rocklands_11 (0.001) to Rocklands Sig 23 Western Loop Up Road (0.765) Rocklands_12 (0.001) to Rocklands NI07 (635.700) Yarwun_Sig 56 (11.401) to Rocklands Sig 18 Down Road (631.942) Yarwun_Sig 56 (11.401) to Yarwun_11A/11B Down Rd (545.275)	Other	Nil Access WICET Nil Access to QR Passenger Platform Nil access to QR Passenger Platform Restricted Access East End
3/02/2020 9:00	3/02/2020 15:00	Bajool ER2B/1B (0.285) to Archer ER1A Up Road (615.502) Epala Sig 13 Down Road (578.551) to Rocklands Sig 18 Down Road (631.942) Raglan 7C Pts Middle Road (586.029) to Rocklands Sig 16 Up Road (632.609) Rocklands Sig 24 Rockhampton Leg (0.070) to Rocklands Sig 16 Up Road (632.609) Rocklands_11 (0.001) to Rocklands Sig 18 Down Road (631.942) Rocklands_11 (0.001) to Rocklands Sig 23 Western Loop Up Road (0.765) Rocklands_12 (0.001) to Rocklands NI07 (635.700)	Other	Nil access to QR Passenger Platform

Blackwater 03/02/2020 to 09/02/2020 cont..				
From	To	Asset	Activity	Operational Status
3/02/2020 9:15	3/02/2020 15:15	Tryphinia 12B/12A Up Road (128.269) to Tryphinia 8D/8C Up Road (130.303) Wallaroo Sig 25 Up Road (116.174) to Dingo 12B/12A Up Road (140.624)	Other	
3/02/2020 9:30	3/02/2020 10:00	Epala Sig 13 Down Road (578.551) to Marmor Sig 21 Down Road (594.469)	BCM Major	
3/02/2020 9:45	3/02/2020 15:15	Aldoga Down Road Sig 18 (553.738) to Aldoga 8A/8B Down Road (555.866)	Other	
3/02/2020 15:30	3/02/2020 16:00	Epala Sig 13 Down Road (578.551) to Marmor Sig 21 Down Road (594.469)	BCM Major	
3/02/2020 16:00	3/02/2020 21:00	Westwood ER1B Up Road (46.323) to Westwood ER1A Up Road (46.760) Wycarbah 11B/11A Up Road (35.990) to Westwood 8B/8A Up Road (47.473) Wycarbah 12B/12A Down Road (36.110) to Wycarbah 12D/12C Up Road (36.210)	Other	
3/02/2020 17:00	4/02/2020 17:20	Golding 24 Pts (2.795) to Golding 206A/B (6.678)	Mne/Prt Mtce	Post closure extension - nil unloading on DS1.
3/02/2020 17:00	4/02/2020 17:20	RG Tanna Unloader 1	Mne/Prt Mtce	Nil unloading on DS1
4/02/2020 4:45	4/02/2020 9:45	Edungalba 11B/11A Down Road (84.546) to Aroona 7D/7C Down Road (96.468) Edungalba ER2B Down Road (84.785) to Edungalba ER1A Down Road (85.162)	Rail Stress Mgmt	
4/02/2020 5:00	4/02/2020 11:00	Callemondah 285 A/B (534.280) to Callemondah 289 B Up Road (536.200)	Rail Renewal	
4/02/2020 5:00	4/02/2020 11:00	Callemondah 285 A/B (534.279) to Callemondah 289 B Up Road (536.200)	Rail Renewal	
4/02/2020 5:05	4/02/2020 15:55	RG Tanna Route E	Mne/Prt Mtce	E Route outage.
4/02/2020 6:30	4/02/2020 14:00	Rocklands 11A/11B Up Road (631.830) to Rocklands Sig 16 Up Road (632.609) Rocklands 8C Pts Down Road (0.000) to Gracemere 12D/12C Down Road (4.122)	Rail Joint Mgmt	Nil access to QR Passenger Platform
4/02/2020 7:00	4/02/2020 8:30	Sagittarius 12B/12A Up Road (191.815) to Rangal 11D/11C Up Road (195.414)	Rail Repairs	
4/02/2020 9:30	4/02/2020 12:30	Boonal Balloon Points 10A/10B Up Road (178.568) to Blackwater 11D/11C Up Road (187.728)	Re-Sleeper	
4/02/2020 10:30	4/02/2020 17:00	Callemondah 3C/2C (534.000) to Callemondah 259 (536.020)	Rail Drop/Pickup	
4/02/2020 10:30	4/02/2020 17:00	Callemondah 3C/2C (533.999) to Callemondah 259 (536.020)	Rail Drop/Pickup	
5/02/2020 5:00	5/02/2020 7:00	Edungalba 12B/12A Up Road (84.663) to Aroona 11D/11C Up Road (94.617)	Rail Stress Mgmt	
5/02/2020 6:30	5/02/2020 10:00	Kabra 108B/A Down Road (20.650) to Warren 7D/7C Down Road (27.539)	Rail Joint Mgmt	
5/02/2020 7:30	5/02/2020 15:30	Warren_Sig 22 (0.000) to Warren 45 Pts Up Road (5.146)	Re-Sleeper	Nil Access Stanwell Powerhouse
5/02/2020 8:30	5/02/2020 16:00	Gladstone 191A (529.195) to Gladstone_192 (529.257) Gladstone Loop (529.000) to Gladstone_192 (529.257)	Turnout Mtce	
5/02/2020 10:30	5/02/2020 14:00	Warren 10B/10A Down Road (25.131) to Warren 7D/7C Down Road (27.539)	Rail Joint Mgmt	
5/02/2020 20:00	6/02/2020 3:45	Marmor 11C/11D Up Road (594.571) to Bajool 12A/12B Up Road (603.580)	Rail Stress Mgmt	
6/02/2020 7:00	6/02/2020 9:30	Sagittarius_Sig 19 (0.352) to Curragh ER1B (13.864)	Grinder	*** OS - Nil Access Curragh Balloon 0700-0930 ***
6/02/2020 7:30	6/02/2020 12:30	Archer Bad Order Siding (615.227) to Archer ER1A Up Road (615.502)	Turnout Mtce	
6/02/2020 9:30	6/02/2020 10:30	Sagittarius_Sig 19 (0.000) to Curragh ER1B (13.864)	Rail Repairs	*** OS - Restricted Access Curragh Balloon 0930-1030 ***

Blackwater 03/02/2020 to 09/02/2020 cont..				
From	To	Asset	Activity	Operational Status
6/02/2020 10:30	6/02/2020 12:00	Windah 7B/7A Up Road (57.725) to Tunnel 11D/11C Up Road (73.705)	Rail Joint Mgmt	
6/02/2020 12:30	6/02/2020 14:00	Windah 7B/7A Up Road (57.725) to Tunnel 11D/11C Up Road (73.705)	Rail Joint Mgmt	
6/02/2020 19:30	7/02/2020 0:20	Raglan 12C/12D Down Road (583.980) to Marmor 11A/11B Down Road (594.670)	Rail Stress Mgmt	
7/02/2020 6:00	7/02/2020 9:30	Tunnel 8B/8A Down Road (75.450) to Aroona 7D/7C Down Road (96.460)	Turnout Mtce	
7/02/2020 23:00	8/02/2020 5:30	Raglan 12C/12D Down Road (583.980) to Bajool 12C/12D Down Road (603.480)	Rail Stress Mgmt	
8/02/2020 21:00	9/02/2020 3:00	Epala 12C/12D Up Road (575.753) to Raglan 7A/7B Up Road (586.191)	Rail Stress Mgmt	
9/02/2020 6:30	9/02/2020 7:30	Aldoga 11A/11B Up Road (553.510) to Aldoga 10A/10B Up Road (555.746) Yarwun 7A/7B Up Road (550.142) to Aldoga Up Road Sig 23 (559.549) Yarwun 7C/7D Down Road (550.018) to Aldoga Down Road Sig 25 (559.549)	Turnout Mtce	Restricted Access East End
9/02/2020 8:15	9/02/2020 9:15	Aldoga 11A/11B Up Road (553.510) to Aldoga 10A/10B Up Road (555.746) Yarwun 7A/7B Up Road (550.142) to Aldoga Up Road Sig 23 (559.549) Yarwun 7C/7D Down Road (550.018) to Aldoga Down Road Sig 25 (559.549)	Turnout Mtce	Restricted Access East End
9/02/2020 9:45	9/02/2020 10:45	Aldoga 11A/11B Up Road (553.510) to Aldoga 10A/10B Up Road (555.746) Yarwun 7A/7B Up Road (550.142) to Aldoga Up Road Sig 23 (559.549) Yarwun 7C/7D Down Road (550.018) to Aldoga Down Road Sig 25 (559.549)	Turnout Mtce	Restricted Access East End
9/02/2020 13:10	9/02/2020 14:55	Aldoga 11A/11B Up Road (553.510) to Aldoga 10A/10B Up Road (555.746) Yarwun 8C/8D Up Road (548.070) to Mt Larcom 7A/7B Up Road (566.860)	Turnout Mtce	
Blackwater 10/02/2020 to 16/02/2020				
From	To	Asset	Activity	Operational Status
10/02/2020 1:00	10/02/2020 6:00	Epala 12C/12D Up Road (575.753) to Raglan 7A/7B Up Road (586.191)	Rail Stress Mgmt	
10/02/2020 6:15	10/02/2020 10:00	Bajool 7C/7D Down Road (606.280) to Rocklands 12A/12B Down Road (631.730)	Turnout Mtce	
10/02/2020 6:30	10/02/2020 18:30	Wycarbah 12B/12A Down Road (36.111) to Westwood 7C/7B Down Road (47.503)	Ballast Mtce	Nil Access
10/02/2020 6:30	10/02/2020 18:30	Westwood 11B/11A Down Road (45.331) to Westwood 11D/11C Common Road (45.445) Wycarbah 12B/12A Down Road (36.110) to Westwood Sig 16 Down Road (45.504)	Ballast Mtce	
10/02/2020 7:00	10/02/2020 17:30	Gladstone Powerhouse Junction 208 Pts (2.697) to Gladstone Powerhouse 280 Pts (7.854) Gladstone Powerhouse Junction 208 Pts (2.697) to Gladstone Powerhouse Pit 1 (7.605)	External Require	Nil Access Powerhouse Loop
10/02/2020 7:30	10/02/2020 9:00	Wycarbah 12D/12C Up Road (36.210) to Westwood 8B/8A Up Road (47.473) Wycarbah ER1B Up Road (37.059) to Westwood ER1A Up Road (46.760)	Ballast Mtce	TOAB
10/02/2020 9:25	10/02/2020 11:20	Aldoga Down Road Sig 18 (553.738) to Mt Larcom 11A/11B Down Road (564.851)	Turnout Mtce	*** OS - Restricted Access East End Balloon 0915-1130 and 1215-1500 ***
10/02/2020 12:25	10/02/2020 14:50	Yarwun 7C/7D Down Road (550.018) to Mt Larcom 11A/11B Down Road (564.851)	Turnout Mtce	*** OS - Restricted Access East End Balloon 0915-1130 and 1215-1500 ***

Blackwater 10/02/2020 to 16/02/2020 cont..				
From	To	Asset	Activity	Operational Status
10/02/2020 14:35	10/02/2020 16:00	Wycarbah 12D/12C Up Road (36.210) to Westwood 8B/8A Up Road (47.473) Wycarbah ER1B Up Road (37.059) to Westwood ER1A Up Road (46.760)	Ballast Mtce	TOAB
10/02/2020 21:00	11/02/2020 3:00	Epala 12C/12D Up Road (575.753) to Raglan 7A/7B Up Road (586.191)	Rail Stress Mgmt	
11/02/2020 6:30	11/02/2020 21:30	Wycarbah 12B/12A Down Road (36.111) to Westwood 7C/7B Down Road (47.503)	Ballast Mtce	Nil Access
11/02/2020 6:30	11/02/2020 18:30	Westwood 11B/11A Down Road (45.331) to Westwood 11D/11C Common Road (45.445) Wycarbah 12B/12A Down Road (36.110) to Westwood Sig 16 Down Road (45.504)	BCM Major	
11/02/2020 7:00	11/02/2020 17:30	Gladstone Powerhouse Junction 208 Pts (2.697) to Gladstone Powerhouse 280 Pts (7.854) Gladstone Powerhouse Junction 208 Pts (2.697) to Gladstone Powerhouse Pit 1 (7.605)	External Require	Nil Access Powerhouse Loop
11/02/2020 7:35	11/02/2020 8:55	Wycarbah 12D/12C Up Road (36.210) to Westwood 8B/8A Up Road (47.473) Wycarbah ER1B Up Road (37.059) to Westwood ER1A Up Road (46.760)	Ballast Mtce	TOAB - Nil access CDB
11/02/2020 7:35	11/02/2020 10:30	Tryphinia 8B/8A Down Road (130.201) to Umolo 11D/11C Down Road (148.520)	Rail Joint Mgmt	
11/02/2020 14:35	11/02/2020 15:55	Wycarbah 12D/12C Up Road (36.210) to Westwood 8B/8A Up Road (47.473) Wycarbah ER1B Up Road (37.059) to Westwood ER1A Up Road (46.760)	Ballast Mtce	TOAB
12/02/2020 6:00	12/02/2020 15:00	SGT_0.001 (527.710) to Gladstone_180B (529.350)	Re-Sleeper	
12/02/2020 6:00	12/02/2020 11:00	Kabra 108B/A Down Road (20.650) to Warren 7D/7C Down Road (27.539) Warren 101A Down Road (23.323) to Warren 102B Down Road (23.561)	Rail Renewal	
12/02/2020 6:00	12/02/2020 11:00	Kabra 107B/A Up Road (20.849) to Warren 10D/10C Up Road (25.267) Kabra 108B/A Down Road (20.649) to Warren Sig 23 Down Road (27.274) Warren 101A Down Road (23.322) to Warren 102B Down Road (23.561)	Rail Renewal	
12/02/2020 6:00	12/02/2020 18:00	Queensland Alumina Limited Unloader 1	Mne/Prt Mtce	Nil unloading
12/02/2020 6:00	12/02/2020 18:00	Queensland Alumina Limited Refinery	Mne/Prt Mtce	Nil unloading
12/02/2020 7:00	12/02/2020 17:30	Gladstone Powerhouse Junction 208 Pts (2.697) to Gladstone Powerhouse 280 Pts (7.854) Gladstone Powerhouse Junction 208 Pts (2.697) to Gladstone Powerhouse Pit 1 (7.605)	External Require	Nil Access Powerhouse Loop
12/02/2020 9:30	12/02/2020 10:55	Midgee 11C/11D Up Road (623.110) to Rocklands 50A/50B Up Road (631.607)	Rail Joint Mgmt	
12/02/2020 11:30	12/02/2020 13:30	Midgee 11C/11D Up Road (623.110) to Rocklands 50A/50B Up Road (631.607)	Rail Joint Mgmt	
12/02/2020 22:00	13/02/2020 3:00	Wycarbah 11B/11A Up Road (35.991) to Westwood 8B/8A Up Road (47.473)	Rail Stress Mgmt	
13/02/2020 6:00	13/02/2020 15:00	SGT_0.001 (527.710) to Gladstone_180B (529.350)	Re-Sleeper	
13/02/2020 6:30	13/02/2020 18:30	Wycarbah 12B/12A Down Road (36.111) to Westwood 7C/7B Down Road (47.503)	Ballast Mtce	Nil Access
13/02/2020 6:30	13/02/2020 18:30	Westwood 11B/11A Down Road (45.331) to Westwood 11D/11C Common Road (45.445) Wycarbah 12B/12A Down Road (36.110) to Westwood Sig 16 Down Road (45.504)	BCM Major	

Blackwater 10/02/2020 to 16/02/2020 cont..				
From	To	Asset	Activity	Operational Status
13/02/2020 7:00	13/02/2020 17:30	Gladstone Powerhouse Junction 208 Pts (2.697) to Gladstone Powerhouse 280 Pts (7.854) Gladstone Powerhouse Junction 208 Pts (2.697) to Gladstone Powerhouse Pit 1 (7.605)	External Require	Nil Access Powerhouse Loop
13/02/2020 7:31	13/02/2020 9:00	Wycarbah 12D/12C Up Road (36.210) to Westwood 8B/8A Up Road (47.473) Wycarbah ER1B Up Road (37.059) to Westwood ER1A Up Road (46.760)	Ballast Mtce	
13/02/2020 8:30	14/02/2020 20:30	Bluff 10B/10A Mainline Down Road (169.041) to Boonal 7D/7C Down Road (181.482)	BCM Major	
13/02/2020 8:30	13/02/2020 12:30	Mackenzie Sig 18P (0.000) to Ensham Balloon 102A (14.921)	OHLE Mtce	*** OS - Nil Access Ensham Balloon 0800-1300 ***
13/02/2020 8:30	13/02/2020 15:00	Gladstone 181 (528.252) to Gladstone Mainline (529.000)	Turnout Mtce	Nil access to QR Passenger Platform
13/02/2020 8:30	14/02/2020 20:30	Bluff 7B/7A Up Road (171.120) to Boonal 8D/8C Up Road (181.287) Bluff 9B/9A Down Road (170.935) to Boonal 7D/7C to 8B/8A Down Road (181.333)	Ballast Mtce	
13/02/2020 8:30	13/02/2020 12:30	Mackenzie Sig 18P (2.173) to Mackenzie 12B/12A (23.042)	OHLE Mtce	Nil access Ensham
13/02/2020 9:00	13/02/2020 9:30	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
13/02/2020 10:00	13/02/2020 10:30	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
13/02/2020 14:00	13/02/2020 14:30	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
13/02/2020 14:30	13/02/2020 16:00	Wycarbah 12D/12C Up Road (36.210) to Westwood 8B/8A Up Road (47.473) Wycarbah ER1B Up Road (37.059) to Westwood ER1A Up Road (46.760)	Ballast Mtce	TOAB
13/02/2020 18:00	13/02/2020 18:30	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
13/02/2020 22:00	13/02/2020 22:30	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
14/02/2020 6:00	14/02/2020 6:30	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
14/02/2020 6:00	14/02/2020 15:00	SGT_0.001 (527.710) to Gladstone_180B (529.350)	Re-Sleeper	
14/02/2020 6:30	14/02/2020 21:30	Wycarbah 12B/12A Down Road (36.111) to Westwood 7C/7B Down Road (47.503)	Ballast Mtce	Nil Access
14/02/2020 6:30	14/02/2020 18:30	Westwood 11B/11A Down Road (45.331) to Westwood 11D/11C Common Road (45.445) Wycarbah 12B/12A Down Road (36.110) to Westwood Sig 16 Down Road (45.504)	BCM Major	
14/02/2020 7:00	14/02/2020 17:30	Gladstone Powerhouse Junction 208 Pts (2.697) to Gladstone Powerhouse 280 Pts (7.854) Gladstone Powerhouse Junction 208 Pts (2.697) to Gladstone Powerhouse Pit 1 (7.605)	External Require	Nil Access Powerhouse Loop
14/02/2020 7:30	14/02/2020 9:00	Wycarbah 12D/12C Up Road (36.210) to Westwood 8B/8A Up Road (47.473) Wycarbah ER1B Up Road (37.059) to Westwood ER1A Up Road (46.760)	Ballast Mtce	
14/02/2020 11:00	14/02/2020 11:30	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
14/02/2020 14:30	14/02/2020 15:55	Wycarbah 12D/12C Up Road (36.210) to Westwood 8B/8A Up Road (47.473) Wycarbah ER1B Up Road (37.059) to Westwood ER1A Up Road (46.760)	Ballast Mtce	TOAB

Blackwater 10/02/2020 to 16/02/2020 cont..				
From	To	Asset	Activity	Operational Status
14/02/2020 15:05	14/02/2020 15:35	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
14/02/2020 18:50	14/02/2020 19:20	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
15/02/2020 6:00	15/02/2020 15:00	SGT_0.001 (527.710) to Gladstone_180B (529.350)	Re-Sleeper	
16/02/2020 6:00	16/02/2020 15:00	SGT_0.001 (527.710) to Gladstone_180B (529.350)	Re-Sleeper	
16/02/2020 7:50	16/02/2020 9:40	Callemondah 294 B Up Road (538.076) to Mt Miller Up Road (542.174)	Ballast Mtce	
16/02/2020 8:30	17/02/2020 20:30	Bluff 10B/10A Mainline Down Road (169.041) to Boonal 7D/7C Down Road (181.482)	BCM Major	
16/02/2020 8:30	17/02/2020 20:30	Bluff 7B/7A Up Road (171.120) to Boonal 8D/8C Up Road (181.287) Bluff 9B/9A Down Road (170.935) to Boonal 7D/7C to 8B/8A Down Road (181.333)	Ballast Mtce	
16/02/2020 9:00	16/02/2020 9:30	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
16/02/2020 10:02	16/02/2020 10:32	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
16/02/2020 14:03	16/02/2020 14:33	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
16/02/2020 18:00	16/02/2020 18:30	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
16/02/2020 22:00	16/02/2020 22:30	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
Blackwater 17/02/2020 to 23/02/2020				
From	To	Asset	Activity	Operational Status
17/02/2020 7:05	17/02/2020 7:35	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
17/02/2020 11:10	17/02/2020 11:40	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
17/02/2020 14:40	17/02/2020 15:10	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
17/02/2020 19:00	17/02/2020 19:30	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	Nil access Boonal Balloon
19/02/2020 3:35	19/02/2020 16:35	Gladstone Powerhouse Junction 281A/B (2.495) to Golding 282A/B (6.729)	Mne/Prt Mtce	Nil unloading DS3 & J Route GLD
19/02/2020 3:35	19/02/2020 16:35	RG Tanna Unloader 3	Mne/Prt Mtce	Nil unloading DS3 & J Route GLD
19/02/2020 3:35	19/02/2020 16:35	RG Tanna Route J	Mne/Prt Mtce	Nil unloading DS3 & J Route GLD
19/02/2020 6:00	19/02/2020 18:00	Queensland Alumina Limited Unloader 1	Mne/Prt Mtce	Nil unloading
19/02/2020 6:00	19/02/2020 18:00	Queensland Alumina Limited Refinery	Mne/Prt Mtce	Nil unloading
19/02/2020 8:30	20/02/2020 20:30	Bluff 10B/10A Mainline Down Road (169.041) to Boonal 7D/7C Down Road (181.482)	BCM Major	
19/02/2020 8:30	20/02/2020 20:30	Bluff 7B/7A Up Road (171.120) to Boonal 8D/8C Up Road (181.287) Bluff 9B/9A Down Road (170.935) to Boonal 7D/7C to 8B/8A Down Road (181.333)	Ballast Mtce	
19/02/2020 9:00	19/02/2020 9:30	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	Ballast Mtce	
19/02/2020 10:02	19/02/2020 10:32	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	
19/02/2020 14:00	19/02/2020 14:30	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	
19/02/2020 17:26	19/02/2020 17:56	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	
19/02/2020 22:05	19/02/2020 22:35	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	

Blackwater 17/02/2020 to 23/02/2020 cont..				
From	To	Asset	Activity	Operational Status
20/02/2020 7:15	20/02/2020 7:45	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	
20/02/2020 8:30	20/02/2020 11:30	Kinrola Junction 11B/11A (14.746) to Kinrola Balloon ER1A (20.459)	OHLE Mtce	Nil Access Kinrola Balloon
20/02/2020 8:30	20/02/2020 11:30	Kinrola Junction 11B/11A (14.745) to Kinrola Balloon ER1A (19.064)	OHLE Mtce	Nil Access Kinrola Balloon
20/02/2020 11:00	20/02/2020 11:30	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	
20/02/2020 12:30	20/02/2020 16:30	Boorgoon 0.076 Junction (0.000) to Boorgoon TLO (4.197)	OHLE Mtce	Nil Access Boorgoon Balloon
20/02/2020 12:30	20/02/2020 16:30	Boorgoon 0.076 Junction (0.076) to Boorgoon 12A/12B (9.549)	OHLE Mtce	Nil Access Boorgoon Balloon
20/02/2020 15:25	20/02/2020 15:55	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	
20/02/2020 19:01	20/02/2020 19:31	Bluff 7B/7A Up Road (171.121) to Boonal 8D/8C Up Road (181.287)	BCM Major	
21/02/2020 19:00	22/02/2020 1:00	Bluff 10B/10A Mainline Down Road (169.041) to Boonal 7D/7C Down Road (181.482)	Rail Stress Mgmt	
22/02/2020 19:00	23/02/2020 2:00	Boonal Balloon Points 11A/11B Down Road (178.119) to Boonal 7D/7C Down Road (181.482)	Rail Stress Mgmt	
Blackwater 24/02/2020 to 01/03/2020				
From	To	Asset	Activity	Operational Status
26/02/2020 6:00	26/02/2020 18:00	Queensland Alumina Limited Unloader 1	Mne/Prt Mtce	Nil unloading
26/02/2020 6:00	26/02/2020 18:00	Queensland Alumina Limited Refinery	Mne/Prt Mtce	Nil unloading
27/02/2020 8:30	28/02/2020 14:30	Grantleigh 11B/11A Down Road (65.923) to Tunnel 7C/7C Down Road (75.948)	BCM Major	
27/02/2020 8:30	28/02/2020 14:30	Grantleigh 11B/11A Down Road (65.922) to Tunnel 7C/7C Down Road (75.948) Grantleigh 7B/7A Up Road (68.136) to Tunnel 8D/8C Up Road (75.515)	Ballast Mtce	
27/02/2020 9:00	27/02/2020 9:30	Grantleigh 7B/7A Up Road (68.137) to Tunnel 8D/8C Up Road (75.515)	BCM Major	
27/02/2020 10:00	27/02/2020 10:30	Grantleigh 7B/7A Up Road (68.137) to Tunnel 8D/8C Up Road (75.515)	BCM Major	
27/02/2020 14:00	27/02/2020 14:30	Grantleigh 7B/7A Up Road (68.137) to Tunnel 8D/8C Up Road (75.515)	BCM Major	
27/02/2020 18:00	27/02/2020 18:30	Grantleigh 7B/7A Up Road (68.137) to Tunnel 8D/8C Up Road (75.515)	BCM Major	
27/02/2020 22:00	27/02/2020 22:30	Grantleigh 7B/7A Up Road (68.137) to Tunnel 8D/8C Up Road (75.515)	BCM Major	
28/02/2020 7:00	28/02/2020 7:30	Grantleigh 7B/7A Up Road (68.137) to Tunnel 8D/8C Up Road (75.515)	BCM Major	
28/02/2020 10:00	28/02/2020 10:30	Grantleigh 7B/7A Up Road (68.137) to Tunnel 8D/8C Up Road (75.515)	BCM Major	
28/02/2020 13:00	28/02/2020 13:30	Grantleigh 7B/7A Up Road (68.137) to Tunnel 8D/8C Up Road (75.515)	BCM Major	
28/02/2020 14:00	28/02/2020 14:30	Grantleigh 7B/7A Up Road (68.137) to Tunnel 8D/8C Up Road (75.515)	BCM Major	
1/03/2020 8:30	2/03/2020 14:30	Tryphinia 12B/12A Up Road (128.270) to Umolo 11B/11A Up Road (148.423)	BCM Major	Nil access to QR Passenger Platform
1/03/2020 8:30	2/03/2020 14:30	Tryphinia 12B/12A Up Road (128.269) to Dingo 11D/11C Up Road (140.853) Tryphinia 8B/8A Down Road (130.200) to Dingo 12D/12C Down Road (140.729)	Ballast Mtce	
1/03/2020 9:00	1/03/2020 9:30	Tryphinia 12D/12C Down Road (128.372) to Dingo 12D/12C Down Road (140.729)	BCM Major	
1/03/2020 10:00	1/03/2020 10:30	Tryphinia 12D/12C Down Road (128.372) to Dingo 12D/12C Down Road (140.729)	BCM Major	
1/03/2020 14:00	1/03/2020 14:30	Tryphinia 12D/12C Down Road (128.372) to Dingo 12D/12C Down Road (140.729)	BCM Major	
1/03/2020 18:00	1/03/2020 18:30	Tryphinia 12D/12C Down Road (128.372) to Dingo 12D/12C Down Road (140.729)	BCM Major	
1/03/2020 22:00	1/03/2020 22:30	Tryphinia 12D/12C Down Road (128.372) to Dingo 12D/12C Down Road (140.729)	BCM Major	

Moura System Activity Summary

Moura 27/01/2020 to 02/02/2020				
From	To	Asset	Activity	Operational Status
27/01/2020 7:00	27/01/2020 12:00	Parana 45B/45A (5.624) to Callemondah 282 A/B (10.236)	Ballast Mtce	Nil Access QAL
28/01/2020 9:45	28/01/2020 14:45	Stirrat 7 Pts (41.353) to Clarke 12 Pts (61.982)	Ballast Mtce	
1/02/2020 7:00	1/02/2020 15:00	Callemondah 292 A (533.180) to Callemondah 289 B Up Road (536.200)	Rail Drop/Pickup	
1/02/2020 7:00	2/02/2020 17:00	Callemondah 282 A/B (10.236) to Callemondah North Coast Up Line (535.238) Callemondah 286 A/B (10.819) to Callemondah 287 (12.000) Callemondah 288 A/B (12.146) to Byellee Mainline (13.659) Callemondah 3C/2C (533.999) to Callemondah ER283 (534.200) Parana Sig 56 Callemondah Short Line (3.847) to Callemondah 288 C/D (535.620)	Other	Nil Access QAL
1/02/2020 7:00	3/02/2020 5:30	Callemondah 201 B (533.259) to Callemondah 259 (536.020)	Other	
2/02/2020 6:00	3/02/2020 17:00	Callemondah 228 B (533.980) to Callemondah 259 (536.020)	Rail Renewal	
2/02/2020 6:00	3/02/2020 17:00	Callemondah 3C/2C (533.999) to Callemondah 259 (536.020)	Rail Renewal	
2/02/2020 7:00	3/02/2020 17:00	Callemondah 3C/2C (533.999) to Callemondah 259 (536.020)	Other	
2/02/2020 7:30	2/02/2020 16:00	Parana 8 Pts (522.851) to South Gladstone_170B (527.760)	Other	Nil access to QR Passenger Platform
2/02/2020 9:00	2/02/2020 12:30	Moura Mine Eastern Leg (0.053) to Moura Mine 2B/1B Pts (5.560)	Rail Drop/Pickup	Nil Access Moura Mine
2/02/2020 11:00	2/02/2020 13:00	Callemondah 285 A/B (534.280) to Callemondah 289 B Up Road (536.200)	Rail Renewal	
2/02/2020 17:00	3/02/2020 5:00	Callemondah 219 (533.740) to Callemondah 256 (535.890)	Other	
Moura 03/02/2020 to 09/02/2020				
From	To	Asset	Activity	Operational Status
3/02/2020 5:00	3/02/2020 17:00	Callemondah 285 A/B (534.413) to Callemondah 289 B Up Road (536.080)	Other	TOA(B) 3 Callemondah GE208 to Callemondah GE227
3/02/2020 5:00	3/02/2020 17:00	Callemondah 219 (533.740) to Callemondah 259 (536.020)	Other	TOA(B) 4 In-Clear Callemondah 219 Points Toe of Callemondah CH2 to Callemondah CH127 - CH145
3/02/2020 5:00	3/02/2020 17:00	Callemondah North Coast Up Line (536.080) to Callemondah 294 B Up Road (536.615)	Other	TOA(B) 5 Callemondah GE227 to Callemondah GE237

Moura 03/02/2020 to 09/02/2020 cont..				
From	To	Asset	Activity	Operational Status
3/02/2020 5:00	3/02/2020 9:00	Byellee Flyover Line (1.839) to Callemondah 293 A (536.224) Callemondah 234 (0.001) to Callemondah 293B Up Road (536.318) Callemondah 285 A/B (534.279) to Mt Miller 12A/12B Up Road (540.291) Callemondah 290 A Up Road (536.224) to Callemondah 294 B Down Road (536.900) Gladstone Powerhouse Junction 235 (2.190) to Gladstone Powerhouse Pit 1 (7.605) Gladstone Powerhouse Siding Junction (0.579) to Gladstone Powerhouse 277 B (534.800)	Other	Nil Access DS1 Nil Access DS1 & DS2 Nil Access DS1, DS2 & DS3 Nil Access DS1, DS2 & DS3 Nil Access GPH Nil Access DS2 Nil Access DS3 Nil access to PN Provisioning
3/02/2020 7:30	3/02/2020 16:00	Callemondah 223 (533.890) to Callemondah 254 (535.880)	Other	CHD4 - No Stow CHD3 - No Stow
3/02/2020 8:30	3/02/2020 16:30	Auckland Point 194 (0.200) to Gladstone 194 (529.661) Byellee Angle North (0.181) to Callemondah 296 (536.960) Callemondah 234 (0.001) to Callemondah 293B Up Road (536.318) Callemondah 282 A/B (10.236) to Mt Miller 12A/12B Up Road (540.291) Callemondah 286 A/B (10.819) to Callemondah 287 (12.000) Gladstone Powerhouse Junction 235 (2.190) to Gladstone Powerhouse Pit 1 (7.605) Gladstone Powerhouse Siding Junction (0.579) to Gladstone Powerhouse 277 B (534.800) Parana Sig 56 Callemondah Short Line (3.847) to Mt Miller 12C/12D Down Road (540.191) South Gladstone_Junction 0.384 (0.383) to South Gladstone_170A (527.828)	Other	Nil Access DS1 Nil Access DS1 & DS2 Nil Access DS1, DS2 & DS3 Nil Access DS1, DS2 & DS3 Nil Access GPH Nil Access DS2 Nil Access DS3 Nil Access QAL Nil Access to QR Passenger Platform Nil access to PN Provisioning Nil access to QR Passenger Platform
4/02/2020 5:00	4/02/2020 11:00	Callemondah 285 A/B (534.280) to Callemondah 289 B Up Road (536.200)	Rail Renewal	
4/02/2020 5:00	4/02/2020 11:00	Callemondah 285 A/B (534.279) to Callemondah 289 B Up Road (536.200)	Rail Renewal	
4/02/2020 10:30	4/02/2020 17:00	Callemondah 3C/2C (534.000) to Callemondah 259 (536.020)	Rail Drop/Pickup	
4/02/2020 10:30	4/02/2020 17:00	Callemondah 3C/2C (533.999) to Callemondah 259 (536.020)	Rail Drop/Pickup	
5/02/2020 8:30	5/02/2020 16:00	Gladstone 191A (529.195) to Gladstone_192 (529.257) Gladstone Loop (529.000) to Gladstone_192 (529.257)	Turnout Mtce	
Moura 10/02/2020 to 01/03/2020				
From	To	Asset	Activity	Operational Status
11/02/2020 6:00	11/02/2020 12:00	Dakenba Angle 2 (0.294) to Callide Coalfields 12B Points (13.254)	Rail Repairs	*** OS - Restricted Access Callide Balloon 0530-1230 ***
11/02/2020 6:15	11/02/2020 10:15	Byellee Flyover Line (0.001) to Callemondah 293 A (1.830)	Rail Joint Mgmt	*** OS - Restricted Access Boundary Hill, Callide, Moura and Baralaba Balloons 0600-1030 ***
12/02/2020 6:00	12/02/2020 15:00	SGT_0.001 (527.710) to Gladstone_180B (529.350)	Re-Sleeper	
13/02/2020 6:00	13/02/2020 15:00	SGT_0.001 (527.710) to Gladstone_180B (529.350)	Re-Sleeper	
14/02/2020 6:00	14/02/2020 15:00	SGT_0.001 (527.710) to Gladstone_180B (529.350)	Re-Sleeper	
15/02/2020 6:00	15/02/2020 15:00	SGT_0.001 (527.710) to Gladstone_180B (529.350)	Re-Sleeper	
16/02/2020 6:00	16/02/2020 15:00	SGT_0.001 (527.710) to Gladstone_180B (529.350)	Re-Sleeper	

Newlands System Activity Summary

Newlands 27/01/2020 to 01/03/2020				
From	To	Asset	Activity	Operational Status
27/01/2020 7:30	27/01/2020 11:30	Binbee 12A/12B (46.215) to Briaba 7A/7B (57.833)	Rail Repairs	Reduced access to NLD, SNA, MCN and BYW and reduced access for GAP services.
2/02/2020 7:30	3/02/2020 13:30	Armuna 7A/7B (23.148) to Armuna 12A/12B (24.776)	Turnout Mtce	
12/02/2020 6:00	12/02/2020 10:00	Havilah 12A/12B (131.317) to Newlands Mainline 7A/7B (146.081) Newlands Mainline 7A/7B (146.082) to Leichhardt Range Mainline (153.698)	Grinder	
24/02/2020 7:30	24/02/2020 11:30	Buckley 7A/7B (8.690) to Buckley 12A/12B (10.412) Pring 11A/11B (6.317) to Armuna 7A/7B (23.147)	Ballast Mtce	
26/02/2020 7:30	26/02/2020 11:30	Havilah ER1 (130.650) to Havilah Bad Order Siding (130.860)	Ballast Mtce	

Moura Pathing

Empty Path Availability - Moura System							WC	27/01/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
Cah-Dumgree	ex Cah	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb
CD69	00:15							
CD71	01:45							
CD73	03:15							
CD75	04:45							
CD77	06:15							
CD79	07:45		MTCE					
CD81	09:15		MTP					
CD83	10:45		MTCE					
CD85	12:15		MTCE					
CD87	13:45							
CD89	15:15							
CD91	16:45							
CD93	18:15							
CD95	19:45							
CD97	21:15							
CD99	22:45							
Available paths	108	16	12	16	16	16	16	16
MTP unavailable	1	0	1	0	0	0	0	0
MTCE unavailable	3	0	3	0	0	0	0	0
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West of						
	MTP (??)	Path unavailable West of Rocklands due timetable non-coal service.						
	MTCE	Path unavailable due network maintenance.						
	MTCE (??)							
	19:25	Path available with altered CAH arrival time as shown.						

Loaded Path Availability - Moura System							WC	27/01/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
Dumgree-Cah	ex Dumgree	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb
DC01	1:47							
DC03	3:17							
DC05	4:47							
DC07	6:17							
DC09	7:47		MTCE					
DC11	9:17		MTCE					
DC13	10:47		MTCE					
DC15	12:17		MTCE					
DC17	13:47							
DC19	15:17							
DC21	16:47							
DC23	18:17							
DC25	19:47							
DC27	21:17							
DC29	22:47							
DC31	0:17							
Available paths	108	16	12	16	16	16	16	16
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	4	0	4	0	0	0	0	0
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West of						
	MTP (??)	Path unavailable West of Rocklands due timetable non-coal service.						
	MTCE	Path unavailable due network maintenance.						
	MTCE (??)							
	19:25	Path available with altered CAH arrival time as shown.						

Empty Path Availability - Moura System							WC	3/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
Cah-Dumgree	ex Cah	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb
CD69	00:15							
CD71	01:45							
CD73	03:15							
CD75	04:45							
CD77	06:15							
CD79	07:45							
CD81	09:15							
CD83	10:45							
CD85	12:15							
CD87	13:45							
CD89	15:15							
CD91	16:45							
CD93	18:15							
CD95	19:45							
CD97	21:15							
CD99	22:45							
Available paths	112	16	16	16	16	16	16	16
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	0	0	0	0	0	0	0	0
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West of						
	MTP(??)	Path unavailable West of Rocklands due timetable non-coal service.						
	MTCE	Path unavailable due network maintenance.						
	MTCE(??)							
	19:25	Path available with altered CAH arrival time as shown.						
Loaded Path Availability - Moura System							WC	3/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
Dumgree-Cah	ex Dumgree	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb
DC01	1:47							
DC03	3:17							
DC05	4:47							
DC07	6:17							
DC09	7:47							
DC11	9:17							
DC13	10:47							
DC15	12:17							
DC17	13:47							
DC19	15:17							
DC21	16:47							
DC23	18:17							
DC25	19:47							
DC27	21:17							
DC29	22:47							
DC31	0:17							
Available paths	112	16	16	16	16	16	16	16
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	0	0	0	0	0	0	0	0
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West of						
	MTP(??)	Path unavailable West of Rocklands due timetable non-coal service.						
	MTCE	Path unavailable due network maintenance.						
	MTCE(??)							
	19:25	Path available with altered CAH arrival time as shown.						

Empty Path Availability - Moura System							WC	10/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
Cah-Dumgree	ex Cah	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb
CD69	00:15							
CD71	01:45							
CD73	03:15							
CD75	04:45							MTCE
CD77	06:15		MTCE			MTCE	MTCE	
CD79	07:45		MTCE			MTCE		
CD81	09:15		MTCE					
CD83	10:45							
CD85	12:15							
CD87	13:45							
CD89	15:15							
CD91	16:45							
CD93	18:15							
CD95	19:45							
CD97	21:15							
CD99	22:45							
Available paths	105	16	13	16	16	14	15	15
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	7	0	3	0	0	2	1	1
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West of						
	MTP(??)	Path unavailable West of Rocklands due timetable non-coal service.						
	MTCE	Path unavailable due network maintenance.						
	MTCE(??)							
	19:25	Path available with altered CAH arrival time as shown.						

Loaded Path Availability - Moura System							WC	10/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
Dumgree-Cah	ex Dumgree	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb
DC01	1:47							
DC03	3:17							
DC05	4:47		MTCE			MTCE		
DC07	6:17		MTCE					
DC09	7:47							MTCE
DC11	9:17							
DC13	10:47						MTCE	
DC15	12:17						MTCE	
DC17	13:47							
DC19	15:17							
DC21	16:47							
DC23	18:17							
DC25	19:47							
DC27	21:17							
DC29	22:47							
DC31	0:17							
Available paths	106	16	14	16	16	15	14	15
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	6	0	2	0	0	1	2	1
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West of						
	MTP(??)	Path unavailable West of Rocklands due timetable non-coal service.						
	MTCE	Path unavailable due network maintenance.						
	MTCE(??)							
	19:25	Path available with altered CAH arrival time as shown.						

Empty Path Availability - Moura System							WC	17/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
Cah-Dumgree	ex Cah	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb
CD69	00:15							
CD71	01:45							
CD73	03:15							
CD75	04:45							
CD77	06:15			MTCE				
CD79	07:45		MTCE	MTCE				
CD81	09:15		MTCE					
CD83	10:45		MTCE					
CD85	12:15		MTCE					
CD87	13:45							
CD89	15:15		MTCE					
CD91	16:45							
CD93	18:15							
CD95	19:45							
CD97	21:15							
CD99	22:45							
Available paths	105	16	11	14	16	16	16	16
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	7	0	5	2	0	0	0	0
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West of						
	MTP(??)	Path unavailable West of Rocklands due timetable non-coal service.						
	MTCE	Path unavailable due network maintenance.						
	MTCE(??)							
	19:25	Path available with altered CAH arrival time as shown.						
Loaded Path Availability - Moura System							WC	17/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
Dumgree-Cah	ex Dumgree	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb
DC01	1:47							
DC03	3:17							
DC05	4:47							
DC07	6:17			MTCE				
DC09	7:47							
DC11	9:17		MTCE	MTCE				
DC13	10:47							
DC15	12:17		MTCE					
DC17	13:47							
DC19	15:17							
DC21	16:47							
DC23	18:17							
DC25	19:47							
DC27	21:17							
DC29	22:47							
DC31	0:17							
Available paths	108	16	14	14	16	16	16	16
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	4	0	2	2	0	0	0	0
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West of						
	MTP(??)	Path unavailable West of Rocklands due timetable non-coal service.						
	MTCE	Path unavailable due network maintenance.						
	MTCE(??)							
	19:25	Path available with altered CAH arrival time as shown.						

Empty Path Availability - Moura System							WC	24/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
Cah-Dumgree	ex Cah	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	29-Feb	1-Mar
CD69	00:15							
CD71	01:45							
CD73	03:15							
CD75	04:45							
CD77	06:15			MTCE				
CD79	07:45		MTCE	MTCE				
CD81	09:15		MTCE					
CD83	10:45		MTCE					
CD85	12:15		MTCE					
CD87	13:45							
CD89	15:15		MTCE					
CD91	16:45							
CD93	18:15							
CD95	19:45							
CD97	21:15							
CD99	22:45							
Available paths	105	16	11	14	16	16	16	16
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	7	0	5	2	0	0	0	0
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West of						
	MTP(??)	Path unavailable West of Rocklands due timetable non-coal service.						
	MTCE	Path unavailable due network maintenance.						
	MTCE(??)							
	19:25	Path available with altered CAH arrival time as shown.						
Loaded Path Availability - Moura System							WC	24/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
Dumgree-Cah	ex Dumgree	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	29-Feb	1-Mar
DC01	1:47							
DC03	3:17							
DC05	4:47							
DC07	6:17			MTCE				
DC09	7:47							
DC11	9:17		MTCE	MTCE				
DC13	10:47							
DC15	12:17		MTCE					
DC17	13:47							
DC19	15:17							
DC21	16:47							
DC23	18:17							
DC25	19:47							
DC27	21:17							
DC29	22:47							
DC31	0:17							
Available paths	108	16	14	14	16	16	16	16
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	4	0	2	2	0	0	0	0
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West of						
	MTP(??)	Path unavailable West of Rocklands due timetable non-coal service.						
	MTCE	Path unavailable due network maintenance.						
	MTCE(??)							
	19:25	Path available with altered CAH arrival time as shown.						

Newlands Pathing

Empty Path Availability - Newlands System							WC	27/01/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
PIG - COB	ex PIG	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb
PIG01	0:50							
PIG02	1:50							
PIG03	2:50							
PIG04	3:50							
PIG05	4:50				MTCE			
PIG06	5:50	05:45						
PIG07	6:50	06:40			MTCE			
PIG08	7:50	MTCE			MTCE			
PIG09	8:50	MTCE						
PIG10	9:50	MTCE		MTCE				
PIG11	10:50	10:56 13:57						
PIG12	11:50	15:00						
PIG13	12:50							
PIG14	13:50							
PIG15	14:50							
PIG16	15:50							
PIG17	16:50							
PIG18	17:50							
PIG19	18:50							
PIG20	19:50							
PIG21	20:50							
PIG22	21:50							
PIG23	22:50							
PIG24	23:50							
Available Network paths	161	21	24	23	21	24	24	24
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	7	3	0	1	3	0	0	0
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West						
	MTCE	Path unavailable due network maintenance.						
	19:25	Path available with altered arrival time as shown.						

Loaded Path Availability - Newlands System							WC	27/01/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
COB - PIG	ex COB	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb
AB101	19:22	03:20	03:20	03:20	03:20	03:20	03:20	03:20
AB102	21:22							
AB103	23:22							
AB104	1:22	09:20	09:20	09:20	09:20	09:20	09:20	09:20
AB105	3:22							
AB106	5:22	MTCE						
AB107	7:22	MTCE						
AB108	9:22							
AB109	11:22			MTCE				
AB110	13:22							
AB111	15:22							
AB112	17:22							
AB201	20:22							
AB202	22:22							
AB203	0:22							
AB204	2:22							
AB205	4:22							
AB206	6:22	MTCE						
AB207	8:22	MTCE						
AB208	10:22							
AB209	12:22							
AB210	14:22							
AB211	16:22							
AB212	18:22							
Available System paths	163	20	24	23	24	24	24	24
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	5	4	0	1	0	0	0	0
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West						
	MTCE	Path unavailable due network maintenance.						
	19:25	Path available with altered arrival time as shown.						

Empty Path Availability - Newlands System							WC	3/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
PIG - COB	ex PIG	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb
PIG01	0:50							MTCE
PIG02	1:50							
PIG03	2:50							
PIG04	3:50							
PIG05	4:50							
PIG06	5:50							
PIG07	6:50				MTCE			
PIG08	7:50							
PIG09	8:50				08:45			
PIG10	9:50				MTCE			
PIG11	10:50							
PIG12	11:50							
PIG13	12:50							
PIG14	13:50			17:00	16:59			
PIG15	14:50			MTCE				
PIG16	15:50			MTCE				
PIG17	16:50							
PIG18	17:50							MTCE
PIG19	18:50							MTCE
PIG20	19:50							MTCE
PIG21	20:50							
PIG22	21:50							
PIG23	22:50						MTCE	
PIG24	23:50						MTCE	
Available Network paths	158	24	24	22	22	24	22	20
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	10	0	0	2	2	0	2	4
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West						
	MTCE	Path unavailable due network maintenance.						
	19:25	Path available with altered arrival time as shown.						

Loaded Path Availability - Newlands System							WC	3/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
COB - PIG	ex COB	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb
AB101	19:22	MTCE	03:20	03:20	03:20	03:20	03:20	MTCE
AB102	21:22	MTCE						
AB103	23:22	MTCE						MTCE
AB104	1:22	09:20	09:20	09:20	09:20	09:20	09:20	09:20
AB105	3:22							
AB106	5:22							
AB107	7:22				MTCE			
AB108	9:22							
AB109	11:22							
AB110	13:22						21:45	
AB111	15:22			MTCE				
AB112	17:22							MTCE
AB201	20:22	MTCE						
AB202	22:22							
AB203	0:22							
AB204	2:22							
AB205	4:22							
AB206	6:22							
AB207	8:22							
AB208	10:22							
AB209	12:22							
AB210	14:22							
AB211	16:22							MTCE
AB212	18:22							02:02
Available System paths	158	20	24	23	23	24	24	20
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	10	4	0	1	1	0	0	4
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West						
	MTCE	Path unavailable due network maintenance.						
	19:25	Path available with altered arrival time as shown.						

Empty Path Availability - Newlands System							WC	10/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
PIG - COB	ex PIG	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb
PIG01	0:50							
PIG02	1:50							
PIG03	2:50							
PIG04	3:50			MTCE				
PIG05	4:50			MTCE	MTCE			
PIG06	5:50			10:51	MTCE			
PIG07	6:50		MTCE	11:51	MTCE			
PIG08	7:50			MTCE				
PIG09	8:50			MTCE				
PIG10	9:50							
PIG11	10:50							
PIG12	11:50							
PIG13	12:50							
PIG14	13:50							
PIG15	14:50							
PIG16	15:50							
PIG17	16:50							
PIG18	17:50							
PIG19	18:50							
PIG20	19:50							
PIG21	20:50	MTCE						
PIG22	21:50	MTCE						
PIG23	22:50							
PIG24	23:50							
Available Network paths	158	22	23	20	21	24	24	24
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	10	2	1	4	3	0	0	0
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West						
	MTCE	Path unavailable due network maintenance.						
	19:25	Path available with altered arrival time as shown.						

Loaded Path Availability - Newlands System							WC	10/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
COB - PIG	ex COB	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb
AB101	19:22	03:20	MTCE	03:20	03:20	03:20	03:20	03:20
AB102	21:22		MTCE					
AB103	23:22							
AB104	1:22	09:20	09:20	09:20	09:20	09:20	09:20	09:20
AB105	3:22							
AB106	5:22							
AB107	7:22			MTCE				
AB108	9:22			MTCE				
AB109	11:22			MTCE				
AB110	13:22							
AB111	15:22							
AB112	17:22	MTCE						
AB201	20:22		MTCE					
AB202	22:22		MTCE					
AB203	0:22							
AB204	2:22							
AB205	4:22							
AB206	6:22			MTCE	MTCE			
AB207	8:22		MTCE	MTCE				
AB208	10:22							
AB209	12:22							
AB210	14:22							
AB211	16:22	MTCE						
AB212	18:22	MTCE						
Available System paths	154	21	19	19	23	24	24	24
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	14	3	5	5	1	0	0	0
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West						
	MTCE	Path unavailable due network maintenance.						
	19:25	Path available with altered arrival time as shown.						

Empty Path Availability - Newlands System							WC	17/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
PIG - COB	ex PIG	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb
PIG01	0:50							
PIG02	1:50							
PIG03	2:50							
PIG04	3:50							
PIG05	4:50							
PIG06	5:50							
PIG07	6:50	06:20			MTCE			
PIG08	7:50	MTCE						
PIG09	8:50	MTCE						
PIG10	9:50	MTCE			MTCE			
PIG11	10:50	MTCE						
PIG12	11:50							
PIG13	12:50			16:06				
PIG14	13:50			17:01				
PIG15	14:50			MTCE				
PIG16	15:50					MTCE	MTCE	
PIG17	16:50				MTCE	MTCE	MTCE	
PIG18	17:50				MTCE	MTCE		
PIG19	18:50					MTCE		
PIG20	19:50						MTCE	
PIG21	20:50						MTCE	
PIG22	21:50						MTCE	
PIG23	22:50							
PIG24	23:50							
Available Network paths	150	20	24	23	20	20	19	24
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	18	4	0	1	4	4	5	0
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West						
	MTCE	Path unavailable due network maintenance.						
	19:25	Path available with altered arrival time as shown.						

Loaded Path Availability - Newlands System							WC	17/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
COB - PIG	ex COB	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb
AB101	19:22	03:20	03:20	03:20	03:20	MTCE	MTCE	03:20
AB102	21:22							
AB103	23:22			MTCE				
AB104	1:22	09:20	09:20	11:25	09:20	09:20	09:20	09:20
AB105	3:22			MTCE				
AB106	5:22	MTCE						
AB107	7:22	MTCE			MTCE			
AB108	9:22							
AB109	11:22							
AB110	13:22							
AB111	15:22			MTCE				
AB112	17:22						MTCE	
AB201	20:22					20:32	MTCE	MTCE
AB202	22:22							MTCE
AB203	0:22			MTCE				
AB204	2:22			MTCE				
AB205	4:22			MTCE				
AB206	6:22	MTCE						
AB207	8:22	MTCE						
AB208	10:22							
AB209	12:22							
AB210	14:22							
AB211	16:22							
AB212	18:22					MTCE	MTCE	
Available System paths	149	20	24	18	23	22	20	22
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	19	4	0	6	1	2	4	2
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West						
	MTCE	Path unavailable due network maintenance.						
	19:25	Path available with altered arrival time as shown.						

Empty Path Availability - Newlands System							WC	24/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
PIG - COB	ex PIG	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	29-Feb	1-Mar
PIG01	0:50							
PIG02	1:50							
PIG03	2:50							
PIG04	3:50							
PIG05	4:50				MTCE			
PIG06	5:50							
PIG07	6:50							
PIG08	7:50	MTCE						
PIG09	8:50	MTCE		MTCE				
PIG10	9:50	MTCE						
PIG11	10:50	MTCE						
PIG12	11:50							
PIG13	12:50							
PIG14	13:50	MTCE						
PIG15	14:50							
PIG16	15:50							
PIG17	16:50							
PIG18	17:50							
PIG19	18:50							
PIG20	19:50							
PIG21	20:50							
PIG22	21:50							
PIG23	22:50							
PIG24	23:50							
Available Network paths	161	19	24	23	23	24	24	24
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	7	5	0	1	1	0	0	0
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West						
	MTCE	Path unavailable due network maintenance.						
	19:25	Path available with altered arrival time as shown.						

Loaded Path Availability - Newlands System							WC	24/02/20
Path Name	Dep Time	MON	TUES	WED	THURS	FRI	SAT	SUN
COB - PIG	ex COB	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	29-Feb	1-Mar
AB101	19:22							
AB102	21:22							
AB103	23:22							
AB104	1:22							
AB105	3:22							
AB106	5:22	MTCE		MTCE				
AB107	7:22	MTCE			MTCE			
AB108	9:22				MTCE			
AB109	11:22							
AB110	13:22							
AB111	15:22	MTCE						
AB112	17:22							
AB201	20:22							
AB202	22:22	MTCE						
AB203	0:22							
AB204	2:22							
AB205	4:22	MTCE						
AB206	6:22	MTCE			MTCE			
AB207	8:22				MTCE			
AB208	10:22			MTCE				
AB209	12:22							
AB210	14:22	MTCE						
AB211	16:22	MTCE						
AB212	18:22							
Available System paths	154	16	24	22	20	24	24	24
MTP unavailable	0	0	0	0	0	0	0	0
MTCE unavailable	14	8	0	2	4	0	0	0
Legend	MTP	Path unavailable NCL due timetable non-coal services but available to be used West						
	MTCE	Path unavailable due network maintenance.						
	19:25	Path available with altered arrival time as shown.						